

FORM  
6Rev  
12/05State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Date Received:

08/30/2011

Document Number:

2505705

## WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 8667

Contact Name: TOM MELLAND

Name of Operator: PETROGLYPH ENERGY INC

Phone: (719) 742-5570

Address: 555 S COLE RD

Fax: (719) 742-5571

City: BOISE State: ID Zip: 83707

Email: TMELLAND@PGEI.COM

For "Intent" 24 hour notice required,

Name: \_\_\_\_\_ Tel: \_\_\_\_\_

COGCC contact:

Email: \_\_\_\_\_

API Number 05-055-06268-00

Well Name: ANSELMO

Well Number: 07-13

Location: QtrQtr: SWSW Section: 7 Township: 29S Range: 66W Meridian: 6

County: HUERFANO

Federal, Indian or State Lease Number: \_\_\_\_\_

Field Name: PURGATOIRE RIVER

Field Number: 70830

☐ Notice of Intent to Abandon☒ Subsequent Report of Abandonment

## Only Complete the Following Background Information for Intent to Abandon

Latitude: 37.531532

Longitude: -104.831335

GPS Data:

Data of Measurement: 08/10/2010

PDOP Reading: 6.0

GPS Instrument Operator's Name: GARY L. TERRY

Reason for Abandonment: ☐ Dry ☐ Production for Sub-economic ☐ Mechanical Problems☐ Other \_\_\_\_\_Casing to be pulled: ☐ Yes ☐ No Top of Casing Cement: \_\_\_\_\_Fish in Hole: ☐ Yes ☐ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☐ No If yes, explain details below

Details: \_\_\_\_\_

## Current and Previously Abandoned Zones

| Formation    | Perf. Top | Perf. Btm | Abandoned Date | Method of Isolation | Plug Depth |
|--------------|-----------|-----------|----------------|---------------------|------------|
| VERMEJO COAL | 1367      | 1565      | 07/12/2011     | B PLUG CEMENT TOP   | 1342       |

Total: 1 zone(s)

## Casing History

| Casing Type | Size of Hole | Size of Casing | Weight Per Foot | Setting Depth | Sacks Cement | Cement Bot | Cement Top | Status |
|-------------|--------------|----------------|-----------------|---------------|--------------|------------|------------|--------|
| SURF        | 11           | 8+5/8          | 23              | 1,305         | 375          | 1,305      | 0          |        |
| 1ST         | 7+7/8        | 5+1/2          | 15.5            | 1,708         | 106          | 1,708      | 774        |        |

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 1342 with 59 sacks cmt on top. CIPB #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIPB #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 208 sks cmt from 694 ft. to 4 ft. Plug Type: CASING Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged: ☐

Set \_\_\_\_\_ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☒ No

Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: 694 ft. of 5+1/2 inch casing

Plugging Date: 08/10/2011

\*Wireline Contractor: THE PERFORATORS

\*Cementing Contractor: LAYNE CHRISTENSEN

Type of Cement and Additives Used: NEAT PORTLAND, DENSITY, 15PPG, YIELD 1.28 CUFT/SK

Flowline/Pipeline has been abandoned per Rule 1103 ☒ Yes ☐ No

\*ATTACH JOB SUMMARY

Technical Detail/Comments:

TAGGED BOTTOM CEMENT PLUG @ 727'

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_

Print Name: TOM MELLAND

Title: DISTRICT MANAGER

Date: 8/29/2011

Email: TMELLAND@PGEI.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: SUTPHIN, DIRK

Date: 10/13/2011

### CONDITIONS OF APPROVAL, IF ANY:

### Attachment Check List

| Att Doc Num | Name                        |
|-------------|-----------------------------|
| 2505705     | FORM 6 SUBSEQUENT SUBMITTED |
| 2505706     | CEMENT JOB SUMMARY          |

Total Attach: 2 Files

**General Comments**

| <b>User Group</b> | <b>Comment</b> | <b>Comment Date</b> |
|-------------------|----------------|---------------------|
|                   |                |                     |

Total: 0 comment(s)