



№ 4302

For EOG

Lease Garden Creek 12-1914

Rig No. 8

TIME	DESCRIPTION	RATE	PSI	VOLUME
11:00	On Loc	—	—	—
11:30	Tailgate Safety meeting	—	—	—
11:40	Rig Up	—	—	—
1730	Test pump 3 Lines	—	2000	—
1735	Start H <sub>2</sub> O	4	10	—
1737	END	—	—	10
1737	Start Cmt	4	95	—
18:00	END - Drop plug on fly	—	—	141.3
18:00	Start Disp	4	150	—
18:30	END	—	350	94.0
19:15	land plug	2	1150	—
	Check float (float didn't hold)	—	—	—
	pressure up SHUT Head IN			

Operator. Mik Peko

**Accepted and approved by**

Keylan Cook



P.O. Box 827 • Vernal, UT 84078  
Phone: (435) 789-1735

No 4326

## JOB SUMMARY REPORT

Customer <b>EOG</b>		Date <b>3-27-11</b>	Ticket Number <b>4087</b>
Lease & Well Name <b>Garden Creek 12-19H</b>		Sec.	Twp. Range County <b>Weld/Co</b>

Job Type <b>Surface</b>	Drilling Contractor <b>Pro petro</b>
-------------------------	--------------------------------------

Surface CSG Size <b>9 5/8</b>	Wt./Grade <b>36.00</b>	Thread <b>—</b>	Depth From <b>0</b>	To <b>1259.59</b>
Inter CSG Size	Wt./Grade	Thread	Depth From	To
Prod. CSG Size	Wt./Grade	Thread	Depth From	To
Liner CSG Size	Wt./Grade	Thread	Depth From	To
TBG or D.P. Size	Wt./Grade	Thread	Depth From	To

SKS	Materials Furnished	Slurry Wt. P.P.G.	Slurry Yield FT <sup>3</sup>	Water Gal./Sk.
<b>525 SKS</b>	<b>Premium Cement Type 3</b>	<b>14.1</b>	<b>1.51</b>	<b>7.6</b>

Float Equipment

**N/A**

Equipment & Personnel

**128 Mike P. 69 Steve H. 8 Todd T. 27 Derel**

Notes

Returns 1 bbls into H<sub>2</sub>O mix & pump 141.3 bbls cmt +/- 29 bbls cmt to pit, land plug @ 1150 psi Floats did not hold shut cmt head in, stage last 10 bbls  
Stayed Full