

US ROCKIES REGION

Anadarko Daily Summary Report

Well: THOMASON 25-16

Project:COLORADO-WELD

Site:THOMASON 11-16 PAD

Rig Name No:XTC 14/14

Event: DRILLING

Start Date: 10/3/2011

End Date: 10/6/2011

Spud Date: 10/3/2011

Active Datum: RKB @4,900.00usft (above Mean Sea Level)

UWI: NE/SW/0/2/N/65/W/16/0/0/6/PM/S/1920/W/0/2023/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/03/2011	945	SKID RIG / RU / PRESPUD WALK AROUND / PICK UP BIT AND MOTOR / SPUD / DIR WORK / PU AND PROGRAM DIR TOOLS / DRILL 12.25" SURFACE HOLE TO TD / CIRC / LDDP FOR CSG / RU AND RUN CSG / TRY TO RECOVER STUCK CSG
2	10/04/2011	945	PERFORATE CSG WITH PSI WIRELINE FROM 811' TO 813' / 2ND PERF SHOTS FIRED FROM 760' TO 762' / EACH RUN 4SPF / WORK CSG / RUN PRIMER CORD SHOTS @ 408' / TRY TO BACK OFF CSG / RUN SPLIT SHOT RUN @ 408' / WAIT ON WELDER
3	10/05/2011	945	WELD SLIP ON COLLAR ON CSG / CIRC HOLE / TRY TO MOVE PIPE / WAIT ON ORDERS / BLAST CSG APART @ 366' / CIRC CSG / TRY TO MOVE CSG / WAIT ON ORDERS / PLUG BACK CSG / CUT CSG OFF AT GROUND LEVEL / SKID RIG