
BILL BARRETT CORPORATION E-BILL

**DIXON FED 41A-22-692
MAMM CREEK
Garfield County , Colorado**

Cement Surface Casing
27-Mar-2012

Job Site Documents

The Road to Excellence Starts with Safety

Sold To #: 343492		Ship To #: 2916265		Quote #:		Sales Order #: 9373802	
Customer: BILL BARRETT CORPORATION E-BILL				Customer Rep: Lauer, Casey			
Well Name: DIXON FED			Well #: 41A-22-692			API/UWI #: 05-045-21108	
Field: MAMM CREEK		City (SAP): Silt		County/Parish: Garfield			State: Colorado
Lat: N 39.516 deg. OR N 39 deg. 30 min. 56.714 secs.				Long: W 107.643 deg. OR W -108 deg. 21 min. 26.575 secs.			
Contractor: ProPetro Services Inc.			Rig/Platform Name/Num: ProPetro				
Job Purpose: Cement Surface Casing							
Well Type: Development Well			Job Type: Cement Surface Casing				
Sales Person: METLI, MARSHALL			Srvc Supervisor: HUGENTOBLE, LOGAN			MBU ID Emp #: 447333	

Job Personnel

HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #
ENGBERG, KEVIN W	3	454218	HUGENTOBLE, LOGAN Mark	3	447333	SILVERTHORN, AARON Jacob	3	491305

Equipment

HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way
10297346	120 mile	10567589C	120 mile	10951246	120 mile	11071559	120 mile
11808829	120 mile						

Job Hours

Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours
3/27/12	3	1						
TOTAL			Total is the sum of each column separately					

Job

Formation Name	Job	Date	Time	Time Zone
Formation Depth (MD)	Top Bottom	Called Out	27 - Mar - 2012	00:01 MST
Form Type	BHST	On Location	27 - Mar - 2012	02:00 MST
Job depth MD	800. ft	Job Depth TVD	800. ft	Job Started 27 - Mar - 2012 03:48 MST
Water Depth		Wk Ht Above Floor	1. ft	Job Completed 27 - Mar - 2012 05:35 MST
Perforation Depth (MD)	From To	Departed Loc	27 - Mar - 2012	05:05 MST

Well Data

Description	New / Used	Max pressure psig	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
12 1/4" Open Hole				12.25				.	830.		
9 5/8" Surface Casing	New		9.625	8.921	36.		J-55	.	813.2		

Sales/Rental/3rd Party (HES)

Description	Qty	Qty uom	Depth	Supplier
R/A DENSOMETER W/CHART RECORDER,/JOB,ZI	1	JOB		
ADC (AUTO DENSITY CTRL) SYS, /JOB,ZI	1	JOB		
PORT. DATA ACQUIS. W/OPTICEM RT W/HES	1	EA		
PLUG,CMTG,TOP,9 5/8,HWE,8.16 MIN/9.06 MA	1	EA		

Tools and Accessories

Type	Size	Qty	Make	Depth	Type	Size	Qty	Make	Depth	Type	Size	Qty	Make
Guide Shoe					Packer					Top Plug			
Float Shoe					Bridge Plug					Bottom Plug			
Float Collar					Retainer					SSR plug set			
Insert Float										Plug Container			
Stage Tool										Centralizers			

Miscellaneous Materials

Gelling Agt	Conc	Surfactant	Conc	Acid Type	Qty	Conc	%
Treatment Fld	Conc	Inhibitor	Conc	Sand Type	Size		Qty

Fluid Data									
Stage/Plug #: 1									
Fluid #	Stage Type	Fluid Name	Qty	Qty uom	Mixing Density lbm/gal	Yield ft ³ /sk	Mix Fluid Gal/sk	Rate bbl/min	Total Mix Fluid Gal/sk
1	Water Spacer		20.00	bbl	8.34	.0	.0	6	
2	VersaCem Lead Cement	VERSACEM (TM) SYSTEM (452010)	120.0	sacks	12.3	2.38	13.77	6	13.77
		13.77 Gal	FRESH WATER						
3	SwiftCem Tail Cement	SWIFTCEM (TM) SYSTEM (452990)	120.0	sacks	14.2	1.43	6.85	6	6.85
		6.85 Gal	FRESH WATER						
4	Displacement		56.00	bbl	8.34			7	
Calculated Values		Pressures		Volumes					
Displacement	56	Shut In: Instant		Lost Returns	0	Cement Slurry	80	Pad	
Top Of Cement	SURFACE	5 Min		Cement Returns	20	Actual Displacement	56	Treatment	
Frac Gradient		15 Min		Spacers	20	Load and Breakdown		Total Job	
Rates									
Circulating		Mixing	6	Displacement	7	Avg. Job	6		
Cement Left In Pipe	Amount	45 ft	Reason	Shoe Joint					
Frac Ring # 1 @	ID	Frac ring # 2 @	ID	Frac Ring # 3 @	ID	Frac Ring # 4 @	ID		
The Information Stated Herein Is Correct				Customer Representative Signature					

The Road to Excellence Starts with Safety

Sold To #: 343492	Ship To #: 2916265	Quote #:	Sales Order #: 9373802
Customer: BILL BARRETT CORPORATION E-BILL		Customer Rep: Lauer, Casey	
Well Name: DIXON FED		Well #: 41A-22-692	API/UWI #: 05-045-21108
Field: MAMM CREEK	City (SAP): Silt	County/Parish: Garfield	State: Colorado
Legal Description:			
Lat: N 39.516 deg. OR N 39 deg. 30 min. 56.714 secs.		Long: W 107.643 deg. OR W -108 deg. 21 min. 26.575 secs.	
Contractor: ProPetro Services Inc.		Rig/Platform Name/Num: ProPetro	
Job Purpose: Cement Surface Casing			Ticket Amount:
Well Type: Development Well		Job Type: Cement Surface Casing	
Sales Person: METLI, MARSHALL		Srv Supervisor: HUGENTOBLE, LOGAN	MBU ID Emp #: 447333

Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Call Out	03/27/2012 00:01							
Pre-Convoy Safety Meeting	03/27/2012 00:01							ALL HES EMPLOYEES
Arrive At Loc	03/27/2012 02:00							RIG STILL RUNNING CASING
Assessment Of Location Safety Meeting	03/27/2012 02:15							ALL HES EMPLOYEES
Rig-Up Equipment	03/27/2012 02:30							1 HT-400 PUMP TRUCK, 1 660 BULK TRUCK, 1 F-550 P/U, 1 SWAGE
Pre-Job Safety Meeting	03/27/2012 03:30							ALL HES EMPLOYEES, RIG CREW, CO REP AND ANY 3RD PARTY VENDORS
Start Job	03/27/2012 03:48							TP 782 FT, TD 800 FT, FC 737 FT, HOLE 12.25", MUD WT AIR, RATE WILL BE 6, WILL BUMP 500 PSI OVER LAND PSI
Pump Water	03/27/2012 03:49		2	2			67.0	FILL LINES PRIOR TO PRESSURE TESTING LINES
Pressure Test	03/27/2012 03:52							NO LEAKS, KICK OUTS SET TO 3000 PSI FOR TEST.
Pump Spacer 1	03/27/2012 03:56		6	20			187.0	FRESH WATER
Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	

Pump Lead Cement	03/27/2012 04:01		6	50			205.0	120 SKS VERSACEM CMT TO BE MIXED AT 12.3 PPG, 2.38 YIELD, 13.77 GAL/SK, CMT TO BE WEIGHED VIA PRESSURE BALANCED MUD SCALES WET AND DRY SAMPLES SUBMITTED.
Pump Tail Cement	03/27/2012 04:09		6	30			223.0	120 SKS SWIFTCM CMT TO BE MIXED AT 14.2 PPG, 1.43 YIELD, 6.85 GAL/SK, CMT TO BE WEIGHED VIA PRESSURE BALANCED MUD SCALES, WET AND DRY SAMPLES SUBMITTED,
Shutdown	03/27/2012 04:14							
Drop Plug	03/27/2012 04:19							PLUG LAUNCHED
Pump Displacement	03/27/2012 04:21		7	56			311.0	FRESH WATER
Slow Rate	03/27/2012 04:28		4				322.0	10 BBLS PRIOR TO CALCULATED DISPLACEMENT
Bump Plug	03/27/2012 04:30						819.0	PLUG LANDED
Check Floats	03/27/2012 04:33							FLOATS HOLDING, 20 BBLS CEMENT TO SURFACE
End Job	03/27/2012 04:35							THANK YOU FOR USING HES LOGAN HUGENTOBLE AND CREW
Post-Job Safety Meeting (Pre Rig-Down)	03/27/2012 04:40							ALL HES EMPLOYEES
Rig-Down Equipment	03/27/2012 04:45							
Pre-Convoy Safety Meeting	03/27/2012 05:00							ALL HES EMPLOYEES
Crew Leave Location	03/27/2012 05:05							LOCATION CLEAN