

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	2,930	382	360	2,953

Details of work:

Remedial cementing, recompletion

TIH circulate to 6805'. TIH and set RBP @ 6719', pressure test casing to 2000 psi, test good. TIH with 1 1/4" annular cement string, tag original cmt @ 2953'. Set EOT @ 2930', pump 240 sks 11.8# Fillcem, pulled EOT to 1548', pumped 142 sks 11.8# Fillcem, circulate 9 bbl to surface.

Run CBL from 3100 to surface

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: 4/3/2012 Email: jglossa@petd.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400267920	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
400267907	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400267919	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)