

CEMENT JOB REPORT



CUSTOMER PETERSON ENERGY MANAGI		DATE 09-JAN-12	F.R. # 1001879646	SERV. SUPV. LANCE N WEBB									
LEASE & WELL NAME 392 VENTURES #32-22D - API 05123340040000		LOCATION 22-6N-67W		COUNTY-PARISH-BLOCK Weld Colorado									
DISTRICT Brighton		DRILLING CONTRACTOR RIG # ENSIGN 55		TYPE OF JOB Surface									
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES	MD	TVD			
Cement Plug, Rubber, Top 8-5/8 in		Alum Baffle Plate, Slip On, 8-5/8											
		Centralizer, with Pins, 8-5/8 in											
		Guide Shoe, Texas-Notched 8-5/8 in											
PHYSICAL SLURRY PROPERTIES													
MATERIALS FURNISHED BY BJ		LAB REPORT NO.		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER			
Fresh Water		0		0	8.34	0	0	00:00	27				
Fresh Water + Dye		0		0	8.34	0	0	00:00	10				
Type III+1.5%CaCl+.15#/skCF		0		270	14.5	1.41	6.82	02:30	68	44.09			
Available Mix Water		150 Bbl.		Available Displ. Fluid		50 Bbl.		TOTAL		105 44.09			
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE	
12.25	0	468	8.097	8.625	24	CSG	459	459	J-55	459.5	419.21	0	
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID			
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
						NO PACKER	0			8.625	8RD	WATER BASED	9.4
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER		
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator			
27	BBLS	Fresh Water	8.34	150	0	0	0	0	2360	1300	RIG		
Circulation Prior to Job													
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 1				Circulation Rate: 7 BPM					
Mud Density In: 9.4 LBS/GAL				Mud Density Out: 9.4 LBS/GAL				PV & YP Mud In: 50		PV & YP Mud Out: 50			
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>				Units:				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>					
Displacement And Mud Removal													
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: .25 BBLS									
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL									
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES									
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE													
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 7				Type: <input checked="" type="checkbox"/> BOW <input type="checkbox"/> RIGID					
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD													
Plugs													
Number of Attempts by BJ: 0				Competition: 0				Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Quantity:	
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES									
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT				Bottom of Plug: 0 FT					
Squeezes (Update Original Treatment Report for Primary Job)													
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/>		UNPLANNED <input type="checkbox"/>					
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL							
Casing Test (Update Original Treatment Report for Primary Job)													
Casing Test Pressure: 0 PSI				With 0 LBS/GAL Mud				Time Held: 00 Hours 00 Minutes					
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE													
PRESSURE/RATE DETAIL										EXPLANATION			

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT	Target EMW: 0 LBS/GAL	Actual EMW: 0 LBS/GAL
Number of Times Tests Conducted: 0	Mud Weight When Test was Conducted: 0 LBS/GAL	
Problems Before Job (I.E. Running Casing, Circulating Well, ETC) NONE		
Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC) NONE		
Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC) NONE		

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	4000 PSI
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
08:45	0	0	0	0	NA	ARRIVE ON LOCATION RTS 900 RIG RIGGING UP TO RUN CSG	
10:45	0	0	0	0	NA	SPOT TRUCKS	
11:30	0	0	0	0	NA	SAFETY MEETING	
11:57	1545	0	0	0	H2O	LOW PSI TEST	
11:59	4131	0	0	0	H2O	HIGH PSI TEST	
12:02	55	0	5	20	H2O	H2O SPACER	
12:05	140	0	5	68	CMT	BATCH/WEIGH/PUMP CMT @14.5 PPG	
12:20	0	0	0	0	H2O	SHUT DOWN DROP PLUG	
12:22	100	0	5	0	H2O	DISPLACEMENT	
12:28	43	0	3	17	H2O	SLOWED RATE	
12:35	642	0	0	27.5	H2O	BUMPED PLUG LEFT 250 PSI ON CSG	
13:15	0	0	0	0	NA	LEAVE LOCATION	

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input type="checkbox"/> Y <input checked="" type="checkbox"/> N	150	<input type="checkbox"/> Y <input checked="" type="checkbox"/> N	15.5	105	250	<input type="checkbox"/> Y <input checked="" type="checkbox"/> N	