

Foundation Energy Management, LLC

Drilling - Completion - Workover - Facilities

WBD-Current Conditions

| | | | | | |
|----------------------|-------|---------------|-------|-------------------|-----------|
| AFE No.: | | AFE Amount | | Drilling: | |
| AFE Type: | | P&A | | Completion: | |
| AFE Category: | | CAPEX | | Total: | |
| WI: | 75.0% | NRI: | 56.0% | AFE Date: | 5/24/2012 |
| | | | | Budget Year: | 2012 |
| Well / Battery | | Prospect Name | | Total Depth | |
| Taiga Fed 5H-9-4-102 | | | | 4465' | |
| Location | | Sec-Twn-Rng | | Producing Horizon | |
| SENE | | 9-4S-102W | | Mancos B | |
| | | | | County, State | |
| | | | | Rio Blanco, CO | |
| AFE Description | | | | | |
| Plug and Abandon | | | | | |

WBD-Current Conditons

General Info

API Number: 510308242

Field Name: Thunder

GR Elevation: 6897

Spud Date: July 11, 1978

TD Date: July 15, 1978

Completion Date: September 15, 1979

TD: 4465'

PBTD: 3417'

Special Problems

Possible HIC

Formations

- Mancos B 3028'-3258'

Surface Casing

9-5/8" @ 182' in 12-1/4" hole

Tubing

2-3/8" @ 3119'

Perforations

2851'-2959'

3105'-3150'

Production Casing

4-1/2" @ 3455' in 8-1/2" hole

333 sxs TOC @ 2100'

Foundation Energy Management, LLC

Drilling - Completion - Workover - Facilities

Wellbore Diagram-After Plugging

| | | | | | |
|----------------------|-------|---------------|-------|-------------------|-----------|
| AFE No.: | | AFE Amount | | Drilling: | |
| AFE Type: | | P&A | | Completion: | |
| AFE Category: | | CAPEX | | Total: | |
| WI: | 75.0% | NRI: | 56.0% | AFE Date: | 5/24/2012 |
| | | | | Budget Year: | 2012 |
| Well / Battery | | Prospect Name | | Total Depth | |
| Taiga Fed 5H-9-4-102 | | | | 4465' | |
| Location | | Sec-Twn-Rng | | Producing Horizon | |
| SENE | | 9-4S-102W | | Mancos B | |
| | | | | County, State | |
| | | | | Rio Blanco, CO | |
| AFE Description | | | | | |
| Plug and Abandon | | | | | |

Wellbore Diagram-After Plugging

General Info

API Number: 510308242

Field Name: Thunder

GR Elevation: 6897

Spud Date: July 11, 1978

TD Date: July 15, 1978

Completion Date: September 15, 1979

TD: 4465'

PBTD: 3417'

Formations

- Mancos 3028'-3258'

Special Problems

Possible HIC

CICR

Set @ 2800'

30 sxs, 15 on top, 15 below

Surface Casing

9-5/8" @ 182' in 12-1/4" hole

Perferate and Squeeze

60 sxs @ 232'

TOC @ surface

Tubing

2-3/8" @ 3119'

Perforations

2851'-3150'

Production Casing

4-1/2" @ 3455' in 8-1/2" hole

333 sxs TOC @ surface

