

CEMENT JOB REPORT



CUSTOMER MARATHON OIL - XML				DATE 22-APR-12		F.R. # 1001903693		SERV. SUPV. COLE W MARRIOTT						
LEASE & WELL NAME FRENCH LAKE 3-63-22 #1H - API 05123352180000				LOCATION 22-3N-63W				COUNTY-PARISH-BLOCK Weld Colorado						
DISTRICT Brighton				DRILLING CONTRACTOR RIG # H&P 449				TYPE OF JOB Intermediate						
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD			
Cement Plug, Rubber, Top 7 in		Cement Basket, Slip On, 7 in												
		Centralizer, with Pins, 7 in												
		Float Collar, Auto Fill, 7 - 8rd												
		Float Shoe 7 - 8rd												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.				PHYSICAL SLURRY PROPERTIES						
								SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
PLC+5#/skKS+.4%FL52+3%Gel				520				12.5	1.93	10.17	00:02	178.28	125.88	
50:50:3 + 0.4% FL-52+0.1% SMS+20%S-8				N/A				212	13.5	1.74	8.04	04:59	56.50	34.83
Fresh Water				N/A				0	8.34	0	00:00	250.19		
Sealbond Preflush				N/A				0	8.5	0	00:00	40		
ClayCare Water				N/A				0	8.34	0	00:00	20		
Available Mix Water		800 Bbl.		Available Displ. Fluid		300 Bbl.		TOTAL		544.97		160.71		
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
8.75	25	7298	6.094	7	32	CSG	7295	6465	P-110	7295	7191	0		
LAST CASING			PKR-CMT RET-BR PL-LINER				PERF. DEPTH		TOP CONN		WELL FLUID			
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	WGT.		
8.8	9.63	40	CSG	650	650	NO PACKER	0	0	0	7	8RND	10		
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER			
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator				
259.4	BBLS	Fresh Water	8.34	1047	0	0	0	0	7968	3000	RIG TANK			
Circulation Prior to Job														
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 2				Circulation Rate: 6 BPM						
Mud Density In: 10 LBS/GAL				Mud Density Out: 10 LBS/GAL				PV & YP Mud In: 0				PV & YP Mud Out: 0		
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>				Units:				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>						
Displacement And Mud Removal														
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: .75 BBLS										
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL										
Cement Returns at Surface: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				Were Returns Planned at Surface: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES										
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE														
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 79				Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID						
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD														
Plugs														
Number of Attempts by BJ: 0				Competition: 0				Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:						
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								Top of Plug: 0 FT Bottom of Plug: 0 FT						
Squeezes (Update Original Treatment Report for Primary Job)														
BLOCK SQUEEZE <input type="checkbox"/>				SHOE SQUEEZE <input type="checkbox"/>				TOP OF LINER SQUEEZE <input type="checkbox"/>						
								PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>						
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				PSI Applied: 0 Fluid Weight: 0 LBS/GAL						
Casing Test (Update Original Treatment Report for Primary Job)														
Casing Test Pressure: 0 PSI				With 0 LBS/GAL Mud				Time Held: 00 Hours 00 Minutes						

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	4602 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
18:05	0	0	0	0	N/A	ARRIVE ON LOCATION, 55 MILES, RUNNING CASING	
19:31	0	0	0	0	N/A	SPOT TRUCKS	
19:35	0	0	0	0	N/A	PRE-RIG UP MEETING	
20:26	0	0	0	0	N/A	SAFETY MEETING	
22:11	4602	0	0	0	H2O	PRESSURE TEST	
22:15	680	0	4.8	20	H2O	CLAYCARE SPACER	
22:21	631	0	4.8	40	H2O	SEALBOND SPACER	
22:36	380	0	6	179	CMT	BATCH UP/PUMP/WEIGH 12.5LB CMT	
23:07	350	0	6	72	CMT	PUMP 15.5 LB TAIL CMT	
23:20	0	0	0	251	CMT	DOWN/DROP PLUG/WASH UP	
23:26	963	0	7.2	220	MUD	DISPLACE	
23:58	1084	0	6	10	MUD	DROP RATE	
00:02	1151	0	4.8	10	MUD	DROP RATE	
00:05	1111	0	3.6	19	MUD	DROP RATE	
00:08	1067	0	2.4	3	MUD	DISPLACED 2.5 BBL OVER, AS PER COMPANY MAN.	
00:10	975	0	0	0	N/A	TEST FLOATS/BLEED OFF PER COMPANY MAN.	
BUMPED PLUG Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	PSI TO BUMP PLUG 0	TEST FLOAT EQUIP. <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 2	TOTAL BBL. PUMPED 573	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	Service Supervisor Signature:



BJ Services JobMaster Program Version 3.50
Job Number: 1001903693
Customer: Marathon
Well Name: French Lake 3-63-22-1H

C990

