

Apache Canyon 07-01

Objective: Abandonment P&A

6/12/2012 MIRU. PT 5-1/2" csg to 1,000 psig. Tgd CIBP @ 1,496'. Ppd 25 sks class G cmt. Perf sqz holes 3 SPF, (.42" holes), fr/255' - 256' (3 holes). Att to brk circ up 5-1/2" csg ann w/no results. Att to Brk circ dwn 8-5/8" csg ann for 2 hrs w/no results. SWI. WO engr eval.

6/14/2012 Well records indicated that a 1" topout was performed in 2/10/2002 (52 sks Midcon pumed and cement circulated to surface) CBL dated 2/14/2002 indicated cement to surface. Ppd 60 sks class G cmt. Hestated 5 min, Ppd 5 sks class G cmt. Hestated 5 min, Ppd 5 sks class G cmt. Hestated 10 min, Ppd 5 sks class G cmt. RDMO.

6/15/2012 Dig 4' celler arnd WH for P&A grave stone installation.

6/20/2012 Stamp & weld steel plate on top of casing for well P&A. Backfill over top of P&A'd well.