



**Krabacher, Jay**

---


**To:** Barber, Matt  
**Cc:** Andrews, David; Trahan, Kristin; Neifert-Kraiser, Angela; Salazar, Sandi; King, Kevin  
**Subject:** RE: Federal KP 44-18 - Request to Defer CBL 045-20632

Greetings, Matt:

WPX can (continue to) delay the CBL on the subject well.

Regards,

Jay Krabacher



---

**From:** Barber, Matt [<mailto:Matthew.Barber@wpxenergy.com>]  
**Sent:** Thursday, July 05, 2012 12:10 PM  
**To:** King, Kevin  
**Cc:** Andrews, David; Krabacher, Jay; Trahan, Kristin; Neifert-Kraiser, Angela; Salazar, Sandi  
**Subject:** Federal KP 44-18 - Request to Defer CBL

Hey Kevin:

WPX Energy Rocky Mountain, LLC requests a CBL deferment on the Federal KP 44-18 located in the SWSE of Section 18, T6S-R91W. Attached is a temperature survey that was performed after cementing the 4 1/2" production casing on the subject well. Also, attached is a bradenhead pressure summary.

Information pertaining to the request is as follows:

Well: Federal KP 44-18  
API: 05-045-20632-00  
Location: SWSE, Section 18, T6S-R91W  
Surface Csg: 9 5/8" set and cemented at 1,235'  
Production Csg Cement Date: 4 1/2" @ 7,450' – cemented 06/28/2012  
Cement: 1,110 sks  
Cement top from survey: 2,000' (Estimated)  
Estimated top of gas: 5,204'  
Temp Survey: Attached  
Volume to fill annular: Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX will continue to monitor the bradenhead pressure until a CBL is completed and will notify if pressure exceeds 150 psig.

Thank you,

Matt

Matt Barber  
Sr. Regulatory Specialist  
Direct: 303-606-4385

# Bradenhead Pressure Summary

WELL: Federal KP 44-18

LOCATION: SW/4SE/4 SEC. 18 T6S-R91W 6<sup>TH</sup> PM

API#: 05-045-20632-00

TEMP. LOG RUN DATE: 06/28/2012

TOP OF CEMENT: 2000' (Est.)

TOP OF GAS: 5204'

## **BRADENHEAD PRESSURES (psig)**

<u>DATE</u>	<u>HRS</u>		<u>PSI</u>	<u>BBLS TO FILL</u>
6/28/2012	19:30	6 HRS	0 PSI	0 BBLS
6/29/2012	01:30	12 HRS	0 PSI	0 BBLS
6/29/2012	13:30	24 HRS	0 PSI	0 BBLS
6/30/2012	13:30	48 HRS	0 PSI	2 BBLS
7/01/2012	13:30	72 HRS	0 PSI	0 BBLS