



**Well Name:** WPX Energy RMT.  
**Well Name:** Fed RGU 413-25-198  
**Pad Name:** Fed RGU 24-25-198  
**Legal Description:** SESWSEC25TWP1SRNG98W  
**Unit:** Ryan Gulch  
**Unit #** COC068239  
**COGCC #** 96850  
**API #** 05-103-11872-00  
**County:** Rio Blanco  
**Field:** Sulphur Creek  
**Field #** 80090  
**Rig Name and Number:** CYCLONE 29  
**Williams Supervisor:** Andrew Brunk  
**Phone number at rig:** 970-640-1889

**RECEIVED**  
 AUG 03 2012  
**COGCC**

This notice, sent on	8/3/2012	is to inform you that Williams
ran and cemented	9-5/8" SURFACE	casing.
Depth casing landed	3,983'	
Volume pumped	178,59,277	
Sack of cement used	565,170,795	
Cement density	12.8,12.8,12.8	
Yield cubic ft/sack	1.77,1.96,1.96	
Stages	2	
Lift Pressure	442,651	psi
Bumped plug	YES,YES	
Bump pressure	9,801,103	psi
Floats held	YES,YES	
Returns	PARTICIAL/FULL	
Losses	100 BBLS	

Additionally:

TOP OUT F/ 342' W/ 60 BBLS/ 333 SXS 15.8 NEAT G CEMENT/  
 & CIRC. 10 BBLS CEMENT BACK T/ SURFACE , CEMENT FELL  
 6"