

Final Well Report



Well : Bury Crandell 8-0-23

Area : Wattenberg

AFE # : 09125315

Objective : BURY CRANDELL 8-0-23

Supervisor : Tom Flynn

Start Date : 04/12/2012

Finish Date : 04/13/2012

First Sales : 04/20/2012

First Prod :

Meter # :

GL : 0.0 ft

KB : 0.0 ft

Initial Prod Rate - Gas :

Oil :

Water :

PBTD : 8547.0 ft

PBTD (TVD) : ft

Logs Run

Triple Combo

GR-CBL-CCL

Top

1110

3100

Bottom

8617

8524

Cement Tops

Bridge Plug

Date Set	Depth Set At	Plug Type	Sacks Cement	Date Drilled Out
03/02/2012	8100	CFP		04/13/2012
03/03/2012	7860	CFP		04/13/2012
04/12/2012	7590	CBP		04/13/2012

Casing

Section	Section Spud Date	Casing Run Date	Hole Size	Hole Depth	Casing Set At	Casing Size
Surface	12/16/2011 2:00 PM	12/17/2011 1:30 PM	12.250	1120	1108	8.625
Production			7.875	8611	8596	4.500

Marker Joints : 7450-7472

Lock Pins Retracted :

Lock Pins Engaged :

Flow Test Date :

Choke Size :

Flow Test Length :

Tubing Set Date : 04/13/2012

Final Casing Pressure :

Final Tubing Pressure :

Final Bradenhead Pressure :

Tubing Detail

As Of Date : 04/13/2012

Tubing Landed At : 8433 ft

String #	Length	Image	Description	OD	ID	Depth
1	0.92	Re-Entry Guide	Re-entry guide			8432.93
2	10.10	Pup Joint	2-3/8 J-55 pup jt			8432.01
3	1.10	Nipple - PSN	Seat nipple	2.37500	1.79100	8421.91
4	8408.31	Tubing	257 jts of new 2-3/8 J-55 EUE 4.7	2.37500	1.99100	8420.81
5	0.50	Tubing Hanger	Hanger			12.50
6	12.00		KB			12.00

Perforations

Stage #	From	To	Total Shots	Comments
3	7632.000	7796.000	112	
2	8022.000	8042.000	40	
1	8468.000	8493.000	50	

Comments

Joints On Location : 262

Joints New To Yard : 6

Joints Bad To Yard :

Notes :