

**DRILLING COMPLETION REPORT**

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:  
400267366

Date Received:  
06/14/2012

Completion Type  Final completion  Preliminary completion

1. OGCC Operator Number: 10261 4. Contact Name: CLAYTON DOKE  
 2. Name of Operator: BAYSWATER EXPLORATION AND PRODUCTION Phone: (970) 669-7411  
 3. Address: 730 17TH ST STE 610 Fax: (970) 669-4077  
 City: DENVER State: CO Zip: 80202

5. API Number 05-123-34777-00 6. County: WELD  
 7. Well Name: Schlotthauer Well Number: 14-23  
 8. Location: QtrQtr: SWSW Section: 23 Township: 7N Range: 67W Meridian: 6  
 Footage at surface: Distance: 85 feet Direction: FSL Distance: 886 feet Direction: FWL  
 As Drilled Latitude: 40.552647 As Drilled Longitude: -104.866747

GPS Data:  
 Date of Measurement: 04/20/2012 PDOP Reading: 2.3 GPS Instrument Operator's Name: Brian Ritz

\*\* If directional footage at Top of Prod. Zone Dist.: 752 feet. Direction: FSL Dist.: 1969 feet. Direction: FWL  
 Sec: 23 Twp: 7N Rng: 67W  
 \*\* If directional footage at Bottom Hole Dist.: 748 feet. Direction: FSL Dist.: 1965 feet. Direction: FWL  
 Sec: 23 Twp: 7N Rng: 67W

9. Field Name: WATTENBERG 10. Field Number: 90750  
 11. Federal, Indian or State Lease Number: \_\_\_\_\_

12. Spud Date: (when the 1st bit hit the dirt) 03/27/2012 13. Date TD: 03/31/2012 14. Date Casing Set or D&A: 04/01/2012

15. Well Classification:  
 Dry  Oil  Gas/Coalbed  Disposal  Stratigraphic  Enhanced Recovery  Storage  Observation

16. Total Depth MD 7700 TVD\*\* 7528 17 Plug Back Total Depth MD 7673 TVD\*\* 7501

18. Elevations GR 4965 KB 4981 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:  
Density, Neutron, Induction, CBL

20. Casing, Liner and Cement:

**CASING**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	8+5/8	24	0	715	500	0	715	VISU
1ST	7+7/8	4+1/2	11.6	0	7,690	906	2,750	7,690	CBL

**STAGE/TOP OUT/REMEDIAL CEMENT**

Cement work date: \_\_\_\_\_

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES					
FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
PARKMAN	3,688		<input type="checkbox"/>	<input type="checkbox"/>	
SUSSEX	4,470		<input type="checkbox"/>	<input type="checkbox"/>	
SHANNON	4,865		<input type="checkbox"/>	<input type="checkbox"/>	
NIOBRARA	7,153		<input type="checkbox"/>	<input type="checkbox"/>	
FORT HAYS	7,410		<input type="checkbox"/>	<input type="checkbox"/>	
CODELL	7,466		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

\_\_\_\_\_

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: JONATHAN RUNGE

Title: Consultant Date: 6/14/2012 Email: jrunge@petersonenergy.com

### Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
2113837	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
2113836	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
400267366	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400281275	CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400281284	TRIPLE COMBINATION	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400281286	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

**General Comments**

<b>User Group</b>	<b>Comment</b>	<b>Comment Date</b>
Permit	Logs received 11/29/12	12/7/2012 7:47:37 AM
Permit	Received and attached new directional survey and cement job summary.	10/9/2012 11:10:15 AM
Permit	On hold pending submission of paper logs, including the CBL. Also requested a new directional survey and cement job summary. Both are corrupted.	9/25/2012 1:45:54 PM

Total: 3 comment(s)