

Cement Verification Sheet

PlugCem

Company Williams
 Lease and Well GM 743-4
 Slurry Weight 15.80 Lbs/Gal
 Yield 1.52 CuFt/Sk
 Water Req 6.12 Gal/Sk

12/13/2012 15:09

36.72 total water
1.41230769 gal/bucket

Sacks 6 **Primary**

Additive	Conc.	Unit	Lbs./ Sk	Total Lbs
Mountian G	100%		94	564
SSA-1	35%			198
Halad 344	0.5%			3
CFR-3	0.5%			3
HR-12	1%			6
FE-2	0.1%			1
Total				775

Total CuFt 9.29 Tons 0.39

Adjust this box
Divided by # buckets: **26** Water + Cement / Bucket
21.69 lbs **4.085698** gals
7.62 lbs
0.12 lbs
0.12 lbs
0.23 lbs
0.04 lbs
29.81 lbs/bucket