

Magna Energy Services, LLC
17509 County Road 14,
Ft. Morgan, Colorado 80701
(970)-867-9007 or (970)-867-8374 (Fax)

Job Log

Date: 12/14/2012

Operator: Chesapeake Operating, INC

Well name: Hediger 24-6-67 1H

Location: Weld County, CO

Legal Location: SWSE, Section 24, Township 9 North, Range 67 West

MIRU, RU wireline, TIH with gauge ring to 6,712', TOH, PU CIBP, TIH and set CIBP at 6,694', TOH
PU dump bailer, TIH and dump bail 2 sxs of cement on top of CIBP, TOH
PU Casing Split Shot, TIH and cut casing at 1,348', TOH and RD wireline
RU casing equipment, NDWH, TOH and LD casing, RD casing equipment
TIH with tubing to 1,400', (50' inside casing stub) Break circulation with 25 bbl. of water
Pumped 80 sxs of cement, TOH and WOC, TIH and tag TOC at 1,165', TOH to 550'
Pumped 60 sxs of cement, TOH to 100', Pumped 40 sxs of cement to surface
Dig out and cut off wellhead, Welded information plate onto casing
RDMO

*** All cement is 15.8 # Class "G" neat cement ***


Cementing contractor: Magna Energy Services, LLC

Cementing contractor supervisor: Daniel Norton

Operator supervisor: Kelly Wieser

COGCC representative: Jim Precup

Wireline contractor: Magna Energy Services, LLC



MAGNA ENERGY SERVICES, LLC

WIRELINE

P.O BOX 2155
GILLETTE, WY, 82717
RYAN LUDWAR (307) 680-8124

Company Name: WWS / CHESAPEAKE		Company Address:		Field Ticket Number: 70000097	
Well Name and Number: HEDIGER 24-9-67 1H		Date: 12/10/2012	Wireline Unit # 332	Rig Name & Number: N / A	
County: WELD	State: COLORADO	Field: WILDCAT	Engineer: J. MICHAEL	Operator: M. CREEKMORE	Operator:

RUN	RUN DATA		QTY	CODE	DATE	DESCRIPTIONS	UNIT PRICE	AMOUNT
	Job Time:	Shop Time:						
	10:30	5:00	1	1000-001	12/10/12	Set Up Charge Cased Hole Unit		
	Leave Shop:	Arrive At Loc:	1	1000-015	12/10/12	Environmental clean-up, per job		
	8:30	9:30						
	Begin Rig Up:	Finish Rig up:						
	9:30	10:30						
1	Time In:	Time Out:	6712	8000-009	12/10/12	Junk Catcher / Gauge Ring Depth Charge		
	10:30	11:25						
	From:	To:	1	8000-010	12/10/12	Junk Catcher / Gauge Ring Operation Charge		
	0'	6,712'						
	Service:	Ran 4.25" Gauge Ring to 6,712' KB						
2	Time In:	Time Out:	6669	8000-001	12/10/12	Bridge Plug Depth Charge		
	11:50	12:40						
	From:	To:	1	8000-002	12/10/12	Bridge Plug Operation Charge		
	0'	6,694'						
	Service:	Set 4.24" CIBP @ 6,669' KB						
3	Time In:	Time Out:	6669	7000-006	12/10/12	Dump Bailer Depth Charge		
	15:45	16:40						
	From:	To:	1	7000-007	12/10/12	Dump Bailer Operation Charge		
	0'	6,669'						
	Service:	Ran 3.5" CDB W/ 2sx to 6,669' KB						
4	Time In:	Time Out:	6000	5000-022	12/10/12	Split Shot Depth Charge		
	17:05	17:30						
	From:	To:						
	0'	1395'						
	Service:	Shot 38" x 2" Split Shot @ 1348' KB						
5	Time In:	Time Out:						
	From:	To:						
	Service:							
6	Time In:	Time Out:						
	From:	To:						
	Service:							
7	Time In:	Time Out:						
	From:	To:						
	Service:							
8	Time In:	Time Out:						
	From:	To:						
	Service:							
9	Time In:	Time Out:						
	From:	To:						
	Service:							
10	Time In:	Time Out:						
	From:	To:						
	Service:							
11	Time In:	Time Out:				SUB TOTAL	\$	-
						LESS DISCOUNT	\$	-
	From:	To:						
	Service:		QTY	CODE	DATE	NON-DISCOUNTED ITEMS	UNIT PRICE	AMOUNT
12	Time In:	Time Out:	1	5000-023	10-Dec	Split Shot Operation Charge		
	From:	To:	1	8100-000	10-Dec	Cast Iron Bridge Plug		
	Service:		2	1000-014	10-Dec	Crew Room and Board, per man, per day		
13	Time In:	Time Out:	1	8000-014	10-Dec	Standard Set Power Charge		
	From:	To:	1	7000-001	10-Dec	Cement Mixing Kit		
	Service:							
14	Time In:	Time Out:				SUBTOTAL	\$	-
						TAX	0.00%	\$ -
	From:	To:				GRAND TOTAL	\$	-
	Service:							

Customer Signature:	Customer Name Printed:	Magna Representative Signature: JOE MICHAEL
---------------------	------------------------	---

The above estimated charges and data shown are subject to change by Magna Energy Services, LLC. Payment terms are net 30 Days.