

Hediger 24-9-67 1H (05-123-34095) Plugging

- 12/10/2012** MI RU WL, RIH SET CIBP, SPOT CEMENT, PERF CASING
NOTIFY JIM PRECUP W/ COGCC OF STARTING P/A WORKMIRU WL, ND NIGHT CAP(0 PSI) FILL CASING,RIH W/ CIBP SET AT 6669' WL DEPTH, POHSTBY FOR WL REPAIRSRIH W/ CEMENT DUMP BAILER SPOT 2 SX CEMENT ON CIBP @ 6669', POHRIHW/ SPLIT SHOT, LOCATE AND SHOOT 5.5' CASING COLLAR @ 1,346' WL DEPTHPOH, NU NIGHTCAP, RDMO WL
- 12/12/2012** MI WO RIG.
MI WO RIG AND ASSOCIATED EQUIPMENT.
- 12/13/2012** RU WO RIG. POOH W/ 5.5" CASING.
NOTIFY JIM PRECUP OF COGCC OF OPERATION COMMENCEMENT.RU WO RIG.ND B-SECTION. BACK OUT CASING HANGER PINS AND POOH W/ 29 JTS, 5.5" CASING (1346').RIH W/ 2 3/8" TBG TO 1396'. RU CEMENTER EQUIP.PUMP 80 SXS OF 15.8# CLASS G CEMENT W/ 1.15 SACK/YIELD. CEMENT SPOTTED FROM 1141'-1396'.POOH W/ 2 3/8" TBG.SECURE WELL.SDFN.
- 12/14/2012** RIH, TAG CEMENT, POH LD, SPOT CEMENT, RDMO WOR
NOTIFY JIM PRECUP OF COGCC OF OPERATION COMMENCEMENT.RIH W/ 2 3/8" TBG. TAGGING CEMENT AT 1160' POOH LD TBG, SPOT 60 SXS 15.8# CLASS G CEMENT W/ 1.15 SACK/YIELD FROM 400'- 550', SPOT 40 SXS 15.8 # CLASS G CEMENT W 1.15 SACK/YIELD AT 100' TO 4' BELOW SURFACE. SECURE WELL TO CUT CASING/CAP 3' BELOW SURFACE.RDMO WOR
- 12/15/2012** WELD INFO PLATE ON WELL. BURY CSG. CLEAN AND DRE
' WELD INFO PLATE ON WELL. BURY CSG. CLEAN AND DRESS