

Shauna Nolte

From: Adam Chastain [adam@chastain.net]
Sent: Thursday, June 09, 2011 10:16 PM
To: harlanhodge@hotmail.com; Shauna Nolte; dkama@kci.net; aronrt@hotmail.com; daverbol@hotmail.com; Christopher Schutz; siomara_perez@yahoo.com; chadvannest@hotmail.com; Mark Westerman
Subject: Hoque 22-04 job log
Attachments: Hoque job log.wps

Western Wellsite Services

17509 CR 14 Fort Morgan, Co 80701

970-867-9007

Operator: JW Operating

Date: 6-9-11

Well name: Hoque 22-04

MIRU, Load work string out of jw's yard, ndwh, nubop, Tally and tih with bit to 3402',

Tally, tih and tag at 7406', couldn't get deeper, TOH, tih with cicer and set at 7298', pressure test tubing held, pressure test casing held, zero rate into perfs, load hole with 80bls water with corrosion inhibitor, mix and pump 15sxs class G cement on top off cicer, toh to 5017', mix and pump 15sxs class G cement, toh to 2506', reverse circulate with 25bls water

Mix and pump 15sxs class g cement at 2506', toh, ru wire line, cut casing at 1002', rd wire line, NDBOP, ndwh, weld on pin, change over equipment for casing, lad casing, change over equipment for tubing, tih to 1060', load hole with 45bls water with corrosion inhibitor, mix and pump 90sxs class G cement with lcm, toh, woc

TIH and tag cement at 781', toh to 100', mix and pump 50sxs class G cement to surface, TOH, RD, dig out wellhead, cut off wellhead, top off with 5sxs class G cement, weld on info plate, backfill, mo

190 total sxs cement

984' of 4.5" casing recovered

Thanks,

Adam Chastain