

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BM LAND 16-5

Project: COLORADO-WELD

Site: BM LAND 16-5

Rig Name No: ECWS 21/21

Event: WELL WORK EXPENSE

Start Date: 1/9/2013

End Date:

Spud Date: 1/16/2004

Active Datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/5/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	01/09/2013		MIRU ECWS # 21. RU CABLE INC. FISH BS AND TAG FILL @ 7230'. RU PUMP AND TANK. SDFN.
2	01/10/2013		SCP 150. BLOW WELL DOWN, CONTROL WELL W/ 50 BBLS. NDNU, TAG FILL @ 7230'. ESTABLISH CIRCULATION AND CLEAN WELL TO PB @ 7373'. RU PRS AND EMI TBG ON TOO. ALL TBG TESTED GOOD. TIH AND SET TTR RBP @ 4936'. CIRCULATE GAS FROM WELL SEE REMARKS
3	01/11/2013		TOOH W/ TBG. RU PIONEER WIRELINE. RIH W/ CBL TOOLS AND LOG WELL FROM RBL @ 4936 TO SURFACE. DID NOT SEE ANY CONCLUSIVE CMT. RD WIRELINE. UNLAND 4-1/2" CSG AND NU ANNULAR FLANGES AND BOP. SD FOR INCLIMATE WEATHER. SWI, SDFN.
4	01/14/2013		GET ALL EQUIPMENT WARMED UP AND RUNNING IN SUB ZERO TEMPERATURES. RL 1-1/4" TBG DOWN ANNULUS. TAG @ 1100'. ESTABLISH CIRCULATION, RUN AND CIRCULATE 1-1/4" TBG DOWN TO 3586'. COULD NOT MAKE ANY MORE HOLE. CIRCULATE WELL OVERNIGHT. SEE REMARKS
5	01/15/2013		CIRCULATE ANNULUS OVERNIGHT. TOO. W/ 1000' OF 1-1/4" TBG. WORK TBG BACK IN THE HOLE AND TRY TO GET PAST 3586' WITH NO SUCCESS. CONTACT EVANS OFFICE. CIRCULATE WELL FOR 2 HRS. LD 10 JTS. SWI, SDFN.
6	01/16/2013		PU 10 JTS OF 1-1/4" TBG. TAG @ 3586'. ESTABLISH CIRCULATION TO SURFACE. RU BAKER HUGHES FOR ANNULAR FILL. PUMP 10 BBLS H2O, THEN 20 BBLS SMS. THEN MIX AND PUMP 675 SX OF 15.8# CLASS G CMT W/ 1/4# CELLO FLAKE AND R3. SEE REMARKS
7	01/17/2013		RU PIONEER WIRELINE. RIH W/ CBL TOOLS, LOG WELL W/ GOOD CMT FROM 3575 TC TOC @ 465. TIH TO RBP @ 4936'. CIRCULATE WELL CLEAN, TOO. AND LD RBP. TIH W/ NC, SN AND 2-3/8" PRODUCTION TBG. BROACH TBG TO SN, NDNU AND LAND WELL @ 7195.38' W/ 231 JTS. SWI, RDMO.