

US ROCKIES REGION

Anadarko Daily Summary Report

Well: LANSDOWN WILLIAM D "B" #2

Project: COLORADO-WELD	Site: LANSDOWN WILLIAM D "B" #2	Rig Name No: ECWS 22/22, SES 3/3, ECWS/18
Event: CONST- CAP WELL WORK	Start Date: 4/11/2012	End Date: 9/7/2012
Active Datum: RKB @4,981.00usft (above Mean Sea Level)		Spud Date: 2/21/1981
UWI: SW/SE/0/2/N/66/W/21/0/0/6/0/S/990.00/E/0/1,430.00/0/0		

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/11/2012		MIRU ECWS # 26. SCP 0. RU Cable Inc. fish BS and tag fill @ 7945'. blow well down, control well w/ 40 bbls. NDNU, RU PRS and EMI tbq on TOO. all tbq tested good. SWI, SDFN.
2	04/12/2012		TIH w/ bailer and tag fill @ 7945'. bail down to 7982'. hit hard bottom. TOO and LD bailer. TIH w/ csg scraper to 7982. TOO and LD scraper. RU IPS wireline, RIH w/ CCL and CIBP. correlate to Schlumberger CBL dated 3/15/95 see remarks
3	04/13/2012		Load csg w/ 5 bbls. test csg to 500, held good. RU IPS wireline, RIH w/ CBL tools and log with good cmt from CIBP @ 7400 to 6875, cmt from 6733 to 6718, cmt from 4965 to 4218 and cmt from 870 to surface. RIH and shoot squeeze holes @ 6710 see remarks
4	04/16/2012		RU hydrotester, TIH and set CICR @ 6617'. RU Baker Hughes, pump 10 bbls mudclean, 10 bbls claycare water, then mix and pump 125 sx 50/50 poz w/ 10% salt, 2 % gel @ 14.4 ppg. displace w/ 25.6 bbls. sting out of CICR and reverse out see remarks
5	04/17/2012		While wait for cmt to set 36 hrs. NDBOP and 2000# WH. weld 3/8" plate on surface head. weld 4-1/2" N80 bell nipple on csg stub. NU new 5K WH. SWI, SDFN.
6	04/18/2012		TIH w/ bit and scraper. tag cmt @ 6380'. PU power swivel, establish circulation and drill thru cmt to 6430'. clean well to CICR @ 6617. test csg to 500, held good. TOO and LD bit and scraper. RU IPS and RIH w/ CBL tools see remarks
7	08/22/2012		MIRU ECWS 18. SDFN.
8	08/23/2012		NDWH. NUBOP. TOO & tally. TIH w/ 3 7/8 rock bit. PU power swivel. Drill on retainer for 3.5 hr. Roll clean. SDFN.
9	08/24/2012		PU power swivel. Drill cement to 6740. TOO. TIH w/ new bit. SDFN.
10	08/27/2012		Finished drilling out cement. Test squeeze holes to 500. Drill out CIBP. Push CIBP to 8007 (PBD). TOO. LD bit. TIH w/ 130 jt tbq. SDFN.
11	08/28/2012		Finished TIH w/ prod tbq. NC, SN, 266 jt 2 3/8 J-55. Landed at 7885 KB. Broached tbq. NDBOP. NUWH. RDMO.
100	08/31/2012		MIRU SES rig #3 TP 10 CP 450 SC 0. RU. Wait 1.5 hrs for roustabouts to pressure test flowline and build wellhead. Broached tbq. SI. TP 0 CP 450 SDFN
101	09/04/2012		Crew travel TP 460 CP 500 IFL 6400'. Blew tbq down. Swabbed 3 bbl water and well kicked off to gas. SI. TP 80 CP 300 RDMO SES rig #3
12	09/07/2012		TIME ON: 14:30, ROUTE: S52, WINS: 73667, PROJECT TYPE: CCW, PROD: CODL/JSND, TP: 450, CP: 450, CHOKE: N/A, BATT #: 34002369, GATHERER: KMG, STAT #: 030116, LINE #: 14-883-4, COMMENTS: RWTP UP TBG AFTER HZ SAFETY PREP