

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 62 PAN AM "K" #1

Project: COLORADO-WELD

Site: UPRR 62 PAN AM "K" #1

Rig Name No: BASIC 1549/1549, CABLE/

Event: CONST- CAP WELL WORK

Start Date: 10/9/2012

End Date:

Spud Date: 4/30/1977

Active Datum: RKB @4,876.00usft (above Mean Sea Level)

UWI: 0/2/N/65/W/15/0/NWNE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
2	10/09/2012		RU Cable & pull BS. Tag fill @ 7631'. RD Cable.
1	10/10/2012		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOOH & tally tbg. PU 3 7/8" bit, 4 1/2" csg scraper & TIH. TOOH & EMI tbg. Rejected all tbg. SI. SDFN.
3	10/11/2012		PU hydrostatic sand bailer & TIH. Tag hard btm @ 7631'. TOOH & LD bailer. RUn Warrior & set CIBP @ 7530'. Dump bail 2 sks sand on top of CIBP. Run CBL from 7517' to 6400'. Cmt top @ 6590'. Had to make a -30' correction to get on depth. SI. SDFN.
4	10/12/2012		RU Warrior to run CBL. Water still had air bubbles. TIH to 1000'. Circ well. TOOH. Run CBL from 1000' to surf. Cmt from 720' to 115'. Shoot 3 .40" EHD holes @ 6580'. PU pkr & TIH. Set pkr @ 6230'. RU Baker Hughes & squeeze w/100 sks 50/50 poz. SI. SDFN.
5	10/15/2012		Release pkr & TOOH. RU Warrior & run CBL from 6780' to 5800'. No cmt inside csg across squeeze perms. Cmt top @ 6080;. Install new 5000 psi well head. PU Thunderbird RBP & TIH. Set RBP @ 6450'. Spot5 2 sks sand on RBP. Test to 2500 psi. OK. SI. SDFN.
6	10/16/2012		ND BOP. NU well head. SI. RDMO.