

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MILLER 1-29A

Project:COLORADO-WELD

Site:MILLER 1-29 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 2/9/2013

End Date:

Spud Date: 3/29/2003

Active Datum: RKB @4,946.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/29/0/NENE/6/0/N/760/E/0/470/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/09/2013		MIRU SLICKLINE RIH PULL PLUNGER, FFSV, TAG FILL AT 7989' (16' OF FILL) MIRU ECWS #22 TBG=175 CSG=200 SCP SLIGHT BLOW CONTROL WELL NDWH NUBOP RU EMI EMI PROD TBG OUT FOUND 5 BAD JNTS PU RBP TIH SET AT 4537' (SEE REMARKS)
2	02/11/2013		CREW TO LOC CSG DEAD SCP=25 NDBOP NDWH UNALND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 1-1/4" WORK STRING TO 3465' CONDITION HOLE LOAD HOLE W. DRILLING MUD SECURE WELL SDFN
3	02/12/2013		CREW TO LOC MIRU BJ SERVICES PUMP ANNULAR FILL FROM 3465' -SURFACE ATTEMPT TO TOOH W/ WORK STRING TBG STUCK WIORK TBG WOULD NOT MOVE BACK OFF 2 JNTS DOWN ND DUAL ENTRY EQUIP RELAND PROD CSG NU 5000# WH NUBOP LOAD HOLE SD WOC (SEE REMARKS)
4	02/13/2013		CREW TO LOC RUN CBL FROM 3600-SURFACE TOC=5' TIH W/.TBG LD EXTRA TBG ON TRAILER TIH W/ RETRIEVING HEAD, SN AND 144 JNTS 2-3/8" TBG LANDED @ 4484.86' NDBOP NUWH SWI RDMO (NOT THUNDERBIRD RBP @ 4537' W/ SAND CAP LEFT IN PLACE)