

US ROCKIES REGION

Anadarko Daily Summary Report

Well: NICHOLS 33-6

Project:COLORADO-WELD

Site:NICHOLS 20-6 PAD

Rig Name No:BASIC 1509/1509

Event: CONST- CAP WELL WORK

Start Date: 1/9/2013

End Date:

Spud Date: 6/13/1994

Active Datum: RKB @4,941.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/6/0/NWSE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/01/2013		MIRU CABLE INC. FISH SV. TAG FILL @ 7471. RD CABLE. MIRU BASIC 1509. HAD TROUBLE PADDING UP RIG W/UNLEVEL LOC
2	02/02/2013		150/150/SURF 0. BD & KILL WELL W/40 BW/BIO. NDWH.NU BOP. TOO. RD TRIP SCRAPER. RU WARRIOR. SET CIBP @ 6985 . DUMP 2 SX CEMENT ON TOP. LOAD THE HOLE. SHOT 4 .24" HOLES @ 6750. RD WARRIOR E/L. PUMP 5 BW EST INJ RATE OF 1.5 BPM@ 1500 PSI SI SDFN
3	02/04/2013		ND BOP & WH. RU BAKER. PUMP 5 BW FOLLOWED X 100 SX CLASS 50/50 POZ/G W/3% GEL,.1%SODIUM METASILICATE, 20% SILICA FLOUR,& .4% FL-52 @ 13.5 PPG & 1.71 CF/SK. DISP W/61.3 BW TO 7000. SWI. RD BAKER. SDFN
4	02/05/2013		RU WARRIOR E/L. RUN CBL, FROM TAG @ 6540 TO 200 ABOVE TOC. RD WARRIOR. PRESSURE TEST CSG TO 1000. GOOD TEST. PU & RIH W/BLADE BIT+XO SUBS, 200 2-1/16 JTS & LAND TBG @ 6501 KB. ND BOP,NUWH SWI. RDMO TO BOYD 43-5