

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: FRITZLER 2-22

Project: COLORADO-WELD

Site: FRITZLER 2-22

Rig Name No: ECWS 22/22, ACE ENERGY 20/20

Event: WELL WORK EXPENSE

Start Date: 11/27/2012

End Date: 1/7/2013

Spud Date: 10/8/2005

Active Datum: RKB @4,746.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/22/0/NENW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/27/2012		CREW TO LOC MIRU ECWS #22 MIRU SLICKLINE FISH FFSV TAG FILL AT 7342' RELEASE SLICKLINE NDWH NUBOP EMI PORD TBG TO DERRICK NO BAD TBG FOUND PU RBP AND PKR TIH SET RBP AT 4208' PULL 1 JNT ROLL HOLE SET PKR TEST RBP TO 2000# GOOD TEST (SEE REMARKS)
2	11/28/2012		CREW TO LOC SCP=40 PSI BLEW DOWN NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 1-1/4" WORK STRING TO 4000' CONDITION HOLE LOAD HOLE W. 9.7# DRILLING MUD SECURE WELL SDFN (NOTE FULL RETURNS OF 1.5-2 BPM WHILE CIRCULATING)
3	11/29/2012		CREW TO LOC MIRU BJ SERVICES PUMP 775 SK 15.8# ANNULAR CEMENT JOB (SEE REMARKS) DISPLACE CMENT RD BJ ND DUAL ENTRY EQUIP RELAND 4-1/2" PROD CSG AT 60000# NUWH NUBOP LOAD CSG FOR LOGS SECURE WELL SD WOC
4	11/30/2012		CREW TO LOC MIRU E-LINE RUN CBL FROM 4000'-500' TOC=1160' TALK W/ ENGINEER NDBOP NDWH NU DUAL ENTRY EQUIP TIH W/ 1-1/4" WORK STRING TO 1159' ROLL HOLE MIRU BJ PUMP 2ND ANNULAR FILL (SEE REMARKS) ND DUAL ENTRY RELAND CSG NUWH NUBOP SECURE WELL WOC
5	12/03/2012		CREW TO LOC MIRU E-LINE RUN CBL FROM 1700'-500' TOC=712' RD E-LINE TIH TAG FILL ROLL SAND OFF RBP LATCH ONTO RELEASE TOOHL RBP PU NCSN TIH LAND PROD TBG W/ 232 JNTS @ 7180.34' KB BROACH TO SN NDBOP NUWH SWI RDMO
100	12/05/2012		MIRU Ace Energy rig #20 TP blow CP 195 SC 0. Checked pressures. RDMO Ace Energy rig #20 due to farmer began burning weeds at the battery.
101	01/07/2013		TIME ON: 11:0, ROUTE: N11, WINS: 76251, PROJECT TYPE: WWE, PROD: NB-CD, TP: 763, CP: 833, CHOKE: 64/64, BATT #: 34003222, GATHERER: DCP, STAT #: 232220, LINE #: , COMMENTS: RWTP UP TBG AFTER BRADENHEAD REPAIR.