

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BELL 23-15

Project: COLORADO-WELD

Site: BELL 15-15 PAD

Rig Name No: ECWS 22/22, ACE ENERGY 20/20

Event: WELL WORK EXPENSE

Start Date: 11/12/2012

End Date: 11/28/2012

Spud Date: 8/5/2007

Active Datum: RKB @4,894.00usft (above Mean Sea Level)

UWI: SW-SE-15-3N-66W-6-0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/12/2012		FRIDAY 11/9/12 MIRU SLICKLINE TAG FILL @ 7525' KB CREW TO LOC RESPOT RIG BEAM RU ECWS #22 (PUMPS FROZEN) TBG/CSG=150 SCP=25 THAW PUMPS CONTROL WELL NDWH NUBOP RU AND EMI PROD TBG OUT FOUND NO BAD TBG SECURE WELL SDFN
2	11/13/2012		CREW TO LOC BLEW DOWN WELL TIH W/ RBP AND PKR SET RBP AT 4128' PULL 1 JNT CIRCULATE GAS FROM WELL BORE SET PKR TEST RBP TO 2000# GOOD TEST TEST CSG TO 2000# GOOD TEST TOO H W/ PKR DUMP 2 SKS SAND ON RBP (SEE REMARKS)
3	11/14/2012		CREW TO LOC WELL DEAD SCP=20 PSI BLEW DOWN TIH W/ 1-1/4" WORKS TRING TO 3811' CIRCULATE CLEAN PUMP 160 BBLS 10.2 PPG DRILLING MUD TOO H W/ 1-1/4" WORK STRING TO 809' SECURE WELL SDFN
4	11/15/2012		CREW TO LOC WELL AND SCP=0 RU BJ PUMP 10 BBLS FRESH TO ESTABLISH CIRCULATION PUMP 10 BBLS 15.8 CEMENT DISPLACE 1.5 BBLS RD BJ TOO H W/ 1-1/4" WORK STRING NDBOP ND DUAL ENTRY EQUIP ERLAND PROD CSG NUBOP LOAD CSG SECURE WELL SDFN (SEE REMARKS)
5	11/16/2012		CREW TO LOC RU E-LINE RUN CBL FROM 1000'-SURFACE TOC=670' TIH CIRCULATE SAND OFF RBP RELEASE & TOO H PU NCSN TIH LAND PROD TBG AT 7401.45' KB BROACH TO SN NDBOP NUWH SWI RDMO
100	11/20/2012		MIRU Ace Energy rig #20 TP 183 CP 487 SC 0 IFL 4400' gassy. Blew down and broached tbg. Swabbed 4 bbl, CP built to 500#, well kicked off and flowed 3 bbl water. Dropped nogo and pad, SI. TP 175 CP 413 SDFN
101	11/21/2012		Crew travel TP 457 CP 497. Blew tbg down, plunger cycled in 9 min and flowed 2 bbl water. Dropped plunger, SI. TP 372 CP 438 RDMO Ace Energy rig #20
102	11/28/2012		TIME ON: 14:50, ROUTE: N34, WINS: 93004, PROJECT TYPE: WWE, PROD: NB/CD, TP: 510, CP: 590, CHOKE: NA, BATT #: 34002810, GATHERER: KMG, STAT #: 11035, LINE #: 14-724-4, COMMENTS: RWTP UP TBG AFTER BRADENHEAD REPAIR.