


KERR-MCGEE OIL & GAS ONSHORE LP
BELL 23-15
SW SE 15 3N 66W 607' FSL 1,898' FEL
WELD,COLORADO
03/15/2013

AREA: N3 ROUTE: N34 Spud: 08/05/2007 WINS No.: 93004 AFE/WO#: 88264868 API#: 0512324692

GL: 4882 KB: 4894 MTD: 7612 TVD: 7508 LOG MD: 7606 PBMD: 7589 PBTVD: 7486

Directions: WCR 32 & WCR 33, 3/10 WEST, NORTH INTO



HOLE SECTIONS		Size	Top	Btm	TD Date	
SURFACE		12.25	12	734	08/05/2007	
DRILL TO PRODUCTION		7.88	734	734	08/05/2007	
PRODUCTION		7.88	734	7605	08/09/2007	

TUBULARS	Tool Type	Joints	Size	Weight	Grade	Thread	Top D	Bottom D
SURFACE CASING	Casing	15	8.63	24.00	J-55	STC	12	679
		1	8.63	0.00			679	679
	Shoe Joint	1	8.63	24.00		STC	679	724
	Casing Guide Shoe	1	8.63				724	725
PRODUCTION (LONG STRING) CASING	Casing	181	4.50	11.60	N-80	LTC	12	7555
		1	4.50	0.00		LT&C	7555	7556
	Shoe Joint	1	4.50	11.60	N-80	LTC	7556	7588
	Casing Float Shoe	1	0.00				7588	7589
PRODUCTION TUBING	Tubing	235	2.38	4.70	J-55	External-Ups	12	7400
	Seating Nipple	1	2.38				7400	7401
	Notched Collar	1	2.38				7401	7401

CEMENT JOBS	Stage	Sacks	Cement Jobs		Top D	Btm D	cbl
SURFACE CASING	LEAD	475		DJ - STANDARD	12	734	No
PRODUCTION (LONG STRING) CASING	LEAD	125	Cement	DJ - LITE	3800	4700	Yes
	MIDDLE	160	Cement	DJ - LITE	4700	6700	Yes
	TAIL	155	Cement	DJ - 50/50 POZ-MIX	6700	7605	Yes
PRODUCTION (LONG STRING) CASING	REMEDIAL CEMENT			PRE FLU&FRESH WATER	670	809	Yes
	REMEDIAL CEMENT			DISPLAC&FRESH WATER	670	809	Yes
	REMEDIAL CEMENT	50	LEAD	CEMENT	670	809	Yes

PERFORATIONS		Top	Btm	Date	Reason	Comments
Formation	Zone					
NIORARA		7149	7157	09/05/2007	PRODUCTION	
NIORARA		7195	7205	09/05/2007	PRODUCTION	
NIORARA		7288	7308	09/05/2007	PRODUCTION	
CODELL		7437	7457	09/04/2007	PRODUCTION	

Comments: