



P.O. Box 827 • Vernal, UT 84078
Phone: (435) 789-1735

N 5792

Date 8-17, 2012

For Foundation Address _____

Lease Banta Ridge Federal 4A-18-1-103 Rig No. Propetro 10

CODE	DESCRIPTION	UNIT	AMOUNT
1	Mileage Crew Truck	140 mi	3 70 518 00
	Pump Charge	508 ft	3328 50
2	Premium G Cement	350 sks	30 00 10500 00
	Gel	4 sks	36 40 145 60
	Calcium Chloride	9 sks	157 00 1413 00
	Floccle	88 lbs	5 25 462 00
	Guide Shoe	1 ea	750 00
	Insert Float	1 ea	903 00
	Clamp	1 ea	91 00
	Top Plug	1 ea	342 50
	Centralizers	3 ea	172 25 516 75
	Thread lock	2 ea	61 50 123 00
	Blending Charge	370 ft ³	3 45 1276 50
	Delivery Charge	1174 ft ³ /mi	2 15 2524 10
Subtotal			22893 95
Less Discount			9157 58
Total			13736 37
Tax			
TOTAL INVOICE			

ACCT # P1-11-010
Ref # P201207-4-19

Operator Paul Inman

Accepted and approved by

[Signature]

JOB SUMMARY REPORT

Customer <i>Foundation</i>			Date <i>8-17-2012</i>		Ticket Number	
Lease & Well Name <i>Bunte Ridge Federal 4A-14-1-103</i>			Sec.		Twp. Range County <i>Rio Blanco</i>	
Job Type <i>Surface</i>			Drilling Contractor <i>ProPetro 10</i>			
Surface CSG Size <i>8 3/8</i>	Wt./Grade <i>24</i>	Thread <i>2 Rd</i>	Depth From <i>0</i>	To <i>508.87'</i>		
Inter CSG Size	Wt./Grade	Thread	Depth From	To		
Prod. CSG Size	Wt./Grade	Thread	Depth From	To		
Liner CSG Size	Wt./Grade	Thread	Depth From	To		
TBG or D.P. Size	Wt./Grade	Thread	Depth From	To		
SKS	Materials Furnished			Slurry Wt. P.P.G.	Slurry Yield FT³	Water Gal./Sk.
<i>350</i>	<i>2 7/8 Gd. 1/4 H/SK Fluted</i>			<i>15.8</i>	<i>1.5</i>	<i>5.0</i>

Float Equipment

Guide Shoe, Insert Float, Snap Ring, Top Plug, 3 Centralizers, 2 thread lock

Equipment & Personnel

Paul 57 Petro 10, Neil 65/41

Notes

*Plug landed / Float Held
 3 RS with CMT to surface / Held*