

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-DECHANT FARMS 15-36

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-DECHANT FARMS 15-36

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 2/26/2013

End Date: 3/22/2013

Spud Date: 2/25/1996

Active Datum: RKB @4,832.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/36/0/SESW/6/0/0/0/0/0/0

| Report No | Report Date | MD (usft) | 24 Hr Summary  |
|-----------|-------------|-----------|--|
| 1         | 02/26/2013  |           | MIRU concord rig # 3 blew down well & kill it W/ 50 bbls, ND WH NU BOP's TOO H W/ 239 jts 2 3/8, RU J-W wireline ran gauge ring to 7600, RIH set CIBP @ 7490 dump 2 sks cement on top. RIH set CIBP @ 6786 W/ cement on top. PU CCL 3- 1/8 perf gun.             |
| 2         | 02/27/2013  |           | Crew to loc, blew down well & kill it W/ 40 bbls, RU Hydrotester PU Packer test in. Set packer @ 6420 tried to get injection rate pressure up tp 2000 psi last 200 psi in 5 minuts release packet TOO H, RU wireline log from 6500 to 6000, RIH and shoot holes. |
| 3         | 02/28/2013  |           | Crew to loc, PU PKR TIH to 6435 established injection pump 15 bbls at 400 a minute, Release PKR TOO H, PU CICR TIH set it at 6438, RU sanjel pump 37 sks thermal 35+05% cfr+.025% fmc, sting out LD 15 jts reverse circulation with mud TOO H.                   |
| 4         | 03/01/2013  |           | Crew to loc, PU CICR TIH W/ 127 jts 2 3/8 set CICR @ 4000, RU sanjel pump 200 sks OWG cement sting out LD 4 jts reverse circulation W/ mud TOO H. RU wireline cut casing at 901 roll the hole W/ mud, ND BOP's tried to unland casing did'nt come free.          |
| 5         | 03/02/2013  |           | Crew to loc, RU sanjel pump 241 sks of type III cement through CICR @ 503 holes @ 860 57 bbls got 3 bbls in the returns up surface and dump 4.5 bbls inside 4.5 casing, RD cementers SWI crew to yard  |
| 6         | 03/04/2013  |           | Crew to loc, PU 7 jts tag cement @ 215 ft load casing pressure test to 1000 psi held good, ND BOP's rock out pump & tank, Rig down move off.   |
| 7         | 03/22/2013  |           | Crew travel. Redzone. Dug up surface casing. Cut casing 6' below GL. Tagged @ 95'. Filled w 42 bags 5000# cement. Capped casing w plate containing well info. Backfilled.  |
| 8         | 03/22/2013  |           | TIME : 12:00, ROUTE : N-55, WINS: 76968, PROJECT TYPE: P & A, BATT#: 34003399, GATHERER: KMG, STATION: 45626, LINE : 20-510-3, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED   |