

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FORD CA GU #1

Project:COLORADO-WELD

Site:FORD CA GU #1

Rig Name No:BASIC 1549/1549, CABLE/, ENSIGN
316/316

Event: CONST- CAP WELL WORK

Start Date: 8/27/2012

End Date: 12/4/2012

Spud Date: 1/1/1974

Active Datum: RKB @4,951.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/16/0/NENW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/18/2012		RU Cable & pull BS. Tag fill @ 7901'. Move rig to loc. The landowner had started water in a ditch on loc. Could not set equipment safely. Move rig to another loc.
2	09/20/2012		MIRU Basuc 1549. Kill well. ND well head. NU BOP. TOOHH & tally tbgs. SI. SDFN.
3	09/21/2012		PU 3 7/8" bit, 4 1/2" csg scraper & TIH. EMI tbgs & LD tbgs. All tbgs was rejected. PU hydrostatic sand bailer & PU 221 jts new tbgs.
4	09/24/2012		Finish PU tbgs. Bailed sand. TOOHH. Set CIBP @ 7390'. Dump bail 2 sks sand on CIBP. Shoot squeeze holes @ 7004'. PU pkr & TIH. Set pkr @ 7046'. Test CIBP to 1500 psi. OK. Reset pkr @ 6888' & pump into squeeze perfs. TOOHH Set retainer @ 6910. TIH.
5	09/25/2012		RU Baker Hughes & squeeze perfs @ 7004' with 120 sks cmt. TOOHH. SI SDFN.
6	09/26/2012		ND BOP, SPEAR INTO CASING,COULD NOT PULL. PLATE SURF CSG HEAD, INSTALL BELL NIPPLE, LET COOL.INSTALL WH,NU, RUN CBL.RUN KILL STRING, SN,NC, 215 JTS. EOT @ 6804KB. ND BOP,NUWH.RDMO BASIC 1549
7	11/16/2012		Miru Ensign 316, nd well, nu BOP, tooh, ld dn sn, tih, 3 7/8 cone bit-bitsub, tagged with 217 jts @ 6,840', drilled out circ, drillout 30' of cement, circulate clean, swi, sdfn.
8	11/19/2012		Crw travel to loc. safety mtg. let equip. warm up. Continue drilling cmt from 6954 to 7027. Pressure test squeeze holes at 7004 to 1000# for 15 min. Test held OK. Continue drilling cmt to CIBP at 7400 KB. Circulate clean. See remarks.
9	11/20/2012		Crew travel to loc. Safety meeting and let equip warm up. Run in 14 stands and tag plug at 7925. RU PS. MIRU N2 trucks. Safety mtg. Pumped first pad establish circulation. Drl out Plug and clean to 7945. Circ on bottom for 1 hr. RD PS & RD N2 trucks.
100	11/27/2012		MIRU TR denner rig #3 TP 120 CP 350 SC 0 IFL 2700'. Blew tbgs down, well died w/ TP blow CP 60, no fluid. Broached tbgs. Swabbed 12 bbl water, CP built to 240#. SI. FFL 6500' TP 100 CP 180 SDFN
101	11/28/2012		Crew travel TP 340 CP 340 IFL 6000'. Blew tbgs down, well died w/ 25/190, no fluid. Swabbed 2 bbl water, well kicked off to gas. SI. FFL 6000' TP 120 CP 200 RDMO TR Denner rig #3
102	12/04/2012		TIME ON: 11:35, ROUTE: S42, WINS: 75135, PROJECT TYPE: CCW, PROD: CODL/JSND, TP: 360, CP: 360, CHOKE: N/A, BATT #: 34002296, GATHERER: KMG, STAT #: 007807, LINE #: 16-14-4, COMMENTS: RWTP up TBG after HZ SAFETY Prep.