



State  
of  
Colorado



Krabacher - DNR, Jay <jay.krabacher@state.co.us>

---

## \*Update\* WPX Energy - RGU 332-24-198 - Low Cement Top

2 messages

---

Woodworth, Ty <Ty.Woodworth@wpxenergy.com>

Fri, Apr 19, 2013 at 4:14 PM

To: "Krabacher - DNR, Jay" <jay.krabacher@state.co.us>, "blthomps@blm.gov" <blthomps@blm.gov>

Cc: "Davis, Gregory" <Gregory.Davis@wpxenergy.com>, "Harris, Howard" <Howard.Harris@wpxenergy.com>, "King, Kevin" <Kevin.King@state.co.us>, "Woodworth, Ty" <Ty.Woodworth@wpxenergy.com>

Jay/Bud,

Please find the attached post squeeze CBL for the RGU 332-24-198. We pumped 500 sx of 13 ppg slurry and 100 sx 17 ppg slurry through holes at 10,215' per the sundry you approved last week. This should have given us over 3500 ft of new cement.

However, our new cement top is 9,933'. Bradenhead is still 0 psi.

We would like to get permission to frac the next stage from 10,181' to 10,488', giving us 248 ft of cement above our top perf. At this point we would like to call this our final frac stage, stop completions, and put the well to final production.

Please let me know your thoughts on this. We will start frac'ing two other wells on the same pad Monday April 22<sup>nd</sup> and would like to work this last stage in as well.

I will call Monday morning to follow up. Thank you.

### Ty Woodworth

Operations Engineer

970-274-9254

ty.woodworth@wpxenergy.com



I would have no problem with a proposed top perf of 10,530' but will wait to see how BLM weighs in.

Regards,

Jay Krabacher

On Tue, Apr 2, 2013 at 3:49 PM, Woodworth, Ty <Ty.Woodworth@wpxenergy.com> wrote:

Bud/Jay,

WPX has just received logs on the RGU 332-24-198 (API: 05-103-11808) which is a newly drilled well in Rio Blanco County. We have a low cement top of 10,323 ft. There is no pressure on the bradenhead. We are planning to begin completions this Monday April 8<sup>th</sup>.

Please find the information below. We are planning to complete up to 10,486 ft next week and then remediate with a cement squeeze. We will then return after remediation and complete up to 9,885 ft.

We will submit the formal sundries for the remedial cement work but I wanted to let you know what we have planned.

**RGU 332-24-198:**

API: 05-103-11808

Top MesaVerde: 7,883 ft

Top of Gas: 9,313 ft

Cement: Good isolation from 10,323 ft down to TD at 12,670 ft

WPX proposed top perf (prior to remediation): 10,486 ft

WPX eventual top perf (after remediation): 9,885 ft

I have attached the CBL for your reference.

Please feel free to contact me with any questions/concerns.

Thank you.