

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MARTINEZ JOHN GU #1

Project: COLORADO-WELD-NAD83-UTM13

Site: MARTINEZ JOHN GU #1

Rig Name No: KEY 242/242

Event: ABANDONMENT

Start Date: 3/6/2013

End Date:

Spud Date: 10/26/1976

Active Datum: RKB @4,981.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/30/0/SWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/06/2013		RU SLICKLINE, FISH TOOLS, TAG @ 8060', RU RIG, RU PUMP & TANK LINE, SDFN
2	03/07/2013		RU SLICKLINE & RUN GYRO, BLEED OFF WELL, PUMP WATER W/ BIOCID, NU SPOOI & BOP, RU FLOOR & TONGS, TOO, LD TBG, RU WIRELINE, SET CIBP @ 7970', DUMP BAIL 2SX OF CEMENT ON TOP, TEST CIBP TO 1500PSI-HELD, DRAIN UP, SDFN
3	03/08/2013		LOG WELL, SHOOT HOLES @ 7410'-7411', TIH W/ 4-1/2" CICR, HYDRO TEST TBG IN HOLE, LET CICR HANG @ 7310', DRAIN UP SDFN
4	03/11/2013		SET CICR @ 7310', PUMP 100SX OF 15.8# CLASS G CEMENT, TOO, WAIT 4HRS, TIH, TAG TOC @ 5950', PUMP 110BBLS MUD, TOO, LD TBG
5	03/12/2013		RU WIRELINE, SHOOT HOLES @ 4795'-4796' & 4298'-4299', SET CICR @ 4330', TIH, STING INTO CICR, PUMP 180SX OF 15.8# CLASS G CEMENT, TOO, SDFN
6	03/13/2013		TIH, TAG TOC @ 3722', TOO, LD TBG, CUT CSG OFF @ 800', LD CSG, TIH TO 850', PUMP 175SX OF TYPE 3 CEMENT, TOO
7	03/14/2013		TIH, TAG TOC @ 340', PUMP 65SX OF 14.2# TYPE 3 CEMENT, WAIT 4HRS, TIH, TAG @ 340', CEMENT NOT SET UP, TOO, SDFN
8	03/15/2013		TIH, TAG @ 100', SET CIBP @ 60', TEST PLUG TO 1000PSI-HELD, RDMO
9	04/19/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL, removed wellhead. Tagged @ 69'. Filled casing w 40 bags 5000# cement. Capped casing w plate containing well info. Backfilled.