

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BELLA 23-8

Project:COLORADO-WELD-NAD83-UTM13	Site:BELLA 14-8 PAD	Rig Name No:ENSIGN 328/328
Event: WELL WORK EXPENSE	Start Date: 4/10/2013	End Date:
Active Datum: KB @4,892.00usft (above Mean Sea Level)		UWI: 0/3/N/66/W/8/0/SWSE/6/0/S/-345/W/0/-2412/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/10/2013		Crew to loc, miru Ensign 328, miru Frontier, pulled ffsv @ 7,456', tag @ 7,476', blew well dn, killed well, 50 bbbs water-bio, 30 dn csg, 20 dn tbg, nd wh, nu BOP, miru PRS, emi tbg, ld snnc, tih, rbp, set plug @ 4,460', nd BOP, nu wh, cir gas out,
2	04/11/2013		Crew to loc, tih with 1.66 tbg to 3,693', cir wellbore, miru SANJEL, pump 10 fresh, 20 sms, 133.5 cement(650 sx) 15.8 ppg neat class g, pulled 47 stands, rev cir clean, pulled rest of tbg, nd BOP, nd duel entry, Land 4 1/2 csg, nu wh, nu BOP, swi, sdfn.
3	04/12/2013		Crew to loc, log well from 3,800' to surface, good coverage, tih, r head, cir sand cap, release plug, tooh, ld rbp, tih, XN profile nipple nc, tagged fill @ 7,476', cleaned out to 7,624' pbmd, land well with 238 jts @ 7,445', nd BOP, nu wh, broach tbg,