

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: VONDERLAGE 40-36

Project: COLORADO-WELD-NAD83-UTM13

Site: VONDERLAGE 13-31 PAD

Rig Name No: ENSIGN 340/340

Event: WELL WORK EXPENSE

Start Date: 4/16/2013

End Date:

Spud Date: 6/26/2008

Active Datum: KB @4,834.00usft (above Mean Sea Level)

UWI: 0/3/N/66/W/31/0/SWSW/6/PM/S/535.00/W/0/475.00/0/0

| Report No | Report Date | MD (usft) | 24 Hr Summary   |
|-----------|-------------|-----------|---|
| 1         | 04/16/2013  |           | MIRU Ensign 340 blow down well & kill 45 bbls. MIRU PRS EMI out of hole 243 jts 2.38 j-55 RDMO PRS. TIH 119 jts set RBP @3764 lay one joint down SWN SDFN   |
| 2         | 04/17/2013  |           | Circulate gas out test RBP to 2,000 psi Test good for 15 minutes. Lay down 119 jts 2 3/8. Pick up RBP TIH and set @ secound RBP @ 3670 KB TOO. Dump sand pull off BOP test casing to 5,000 psi 15 minutes test good RDMO HS testing. Strip on double entry RI   |
| 3         | 04/18/2013  |           | Pich up 1 1/4 Ij tubing stacked out @ 2772 pick up power swivel and drill to 2920 circulate 1 hour SWN SDFN.  |
| 4         | 04/19/2013  |           | MIRU Baker Hughes Pump cement 170 sks G neat. Pump truck broke down. Pump 4 bbls water with stuck tubing back off pipe recovered 14 jts RDMO Baker SWN SDFN.  |
| 5         | 04/20/2013  |           | Pick up 1 1/4 IJ tubing stacked out @ 1,980' circulate down to 2,180'. MIRU Baker Hughes and pumped 360SK CMT job 10 bbls fresh 73 bbls 15.8 G neat cement. Stuck tubing back off pipe lost 48 jts recovered 19 jts. RDMO Baker Pull BOP set slips @ 75,000 put |
| 6         | 04/22/2013  | 7898      | MIRU JW RIH CBL RDMO JW. RIH 112 jts 2.38 J-55 8 RD tubing land @ 3550 with retrieving head and XN nipple. Strip off BOP land tubing test well head to 5,000 psi for 15 minutes test good RDMO HS testing RDMO Ensign 340                                       |