

FORM
5
Rev
02/08

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:
400407445

Date Received:
04/22/2013

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type Final completion Preliminary completion

1. OGCC Operator Number: 100322 4. Contact Name: Julie Webb
2. Name of Operator: NOBLE ENERGY INC Phone: (720) 587-2316
3. Address: 1625 BROADWAY STE 2200 Fax: _____
City: DENVER State: CO Zip: 80202

5. API Number 05-123-13732-00 6. County: WELD
7. Well Name: BURKE R G Well Number: 24-8
8. Location: QtrQtr: SENE Section: 24 Township: 4N Range: 65W Meridian: 6
Footage at surface: Distance: 2125 feet Direction: FNL Distance: 533 feet Direction: FEL
As Drilled Latitude: _____ As Drilled Longitude: _____

GPS Data:
Date of Measurement: _____ PDOP Reading: _____ GPS Instrument Operator's Name: _____

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
Sec: _____ Twp: _____ Rng: _____
** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
Sec: _____ Twp: _____ Rng: _____

9. Field Name: WATTENBERG 10. Field Number: 90750
11. Federal, Indian or State Lease Number: 68581

12. Spud Date: (when the 1st bit hit the dirt) 12/21/1987 13. Date TD: 12/27/1987 14. Date Casing Set or D&A: 12/27/1987

15. Well Classification:
 Dry Oil Gas/Coalbed Disposal Stratigraphic Enhanced Recovery Storage Observation

16. Total Depth MD 7280 TVD** _____ 17 Plug Back Total Depth MD 7233 TVD** _____

18. Elevations GR 4836 KB 4845 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:
Gamma Ray CCL/CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	8+5/8	24	0	327	260	0	327	CALC
1ST	7+7/8	4+1/2	15.1	0	7,233	230	6,374	7,280	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 01/24/2013

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
	S.C. 1.1		218	0	672
	S.C. 1.1		225	3,862	4,576

Details of work:

Control well w/ 40bbls kill fluid. RIH w/ blade bit, and scraper, 228jts. Tagged fill at 7209' KB. Roll hole clean. TIH w/ RBP, retrieved head, 214 jts 2 3/8" tubing. Set RBP @ 6661' KB w/ 214 jts. Pressure test to 2000#. Unland casing. Pick Up mule shoe and TIH w/145 jts of 1 1/4" to 4579'. Test lines to 2000 psi. Pump 225 sks of 50/50 POZ @13.5 ppg cement from 3862' to 4576'. TIH w/ 20 jts of 1 1/4" to 639'. Pump 218 sks of "G" neat 15.8 ppg cement from 639' to surface. Bond log from 5000' to surface. CBL showed cement coverage from 4582' to 3640' w/ strings up to 3300' and cement from 640' surface. RIH w/ retrieving head and establish circulation and latch onto RBP. Roll hole clean and release RBP. Land 2 3/8" J-55 tubing to 7097.91' KB. Rig down and move off.

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

Gamma Ray CCL/CBL hard copy mailed.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Julie Webb

Title: Regulatory Analyst Date: 4/22/2013 Email: juliewebb@nobleenergyinc.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400407488	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
400407445	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400407485	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)