

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-DEKALB 2A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-DEKALB 2A

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 3/14/2013

End Date: 5/16/2013

Spud Date: 9/22/1997

Active Datum: RKB @4,911.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/28/0/SESW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/14/2013		MIRU, concord rig # 3, blew down well & kill it W/ 50 bbls, ND WH pull on tbg and only was weighing 12000 lbs NU BOP's TOO H W/ 85 jts collar split @ 2635, PU over shot TIH latch on, worked for and 1 hour couldn't get it to come free run in W/ sandline.
2	03/15/2013		Crew to loc, blew down well, RU slickline ran in W 1.75 inpression block couldn't pass 3570, RIH W 1.5 block couldn't pass tried 6 times, RU J-W wireline ran in W/ 1 3/8 sinker bars worked tight spot @ 3570 down to 4210 another tight spot had to pump.
3	03/16/2013		Crew to loc, worked tbg and tried to release over shot got all the tbg unstuck TOO H laying down 253 jts 2 3/8 all bad, RU slickline ran a gyro, SWI crew to yard *RU FRONTIER SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 7700' MAKING STOPS EVERY 100' RD
4	03/18/2013		Crew to loc, RU J-W wireline ran gauge ring, RIH set CIBP @ 7800 W/ 2 sks of cement on top pressure test CIBP to 1500 psi held good, RIH perforate squeeze holes @ 6800, RU Hydrotester test in W/ PRK established injection rate 2 bbls a minute 1000 psi.
5	03/19/2013		Crew to loc, PU stinger TIH sting into CICR, RU sanjel stablished circulation pump 170 sks of thermal 35 cement sting out left 1 bbl on top roll the hole with mud, TOO H LD 60 jts & stand back the rest, RU wireline shoot holes @ 5347 RD wireline, PU CICR.
6	03/20/2013		Crew to loc, RU sanjel pump 500 sks class G cement 20 bbls SMS RD sanjel left 3 bbls on top of CICR, Roll the hole W/ mud TOO H stand back 36 jts 2 3/8 RU J-W shoot casing @ 1058 roll the hole W/ mud, ND BOP's tried to unland casing couldn't
7	03/21/2013		Crew to loc, TIH W/ 36 jts EOT @ 1136, RU sanjel pump 200 sks of type III cement RD sanjel wait on WOC 4 hrs, PU 12 jts tag cement @ 370 ft LD jts, RU WL set CIBP @ 100 ft pressure test to 1000 psi held good RD WL SWI shut down because high winds.
8	03/22/2013		Crew to loc, RDMO concord rig # 3.
10	05/16/2013		TIME : 9:00 AM, ROUTE : S51, WINS: 75338, PROJECT TYPE: P & A, BATT#: 34030607, GATHERER: DCP, STATION: 212146, LINE : NA, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED
9	05/16/2013		Crew travel, safety. Dug up casing. Cut off 6' below GL. Tagged @ 66'. Filled with 28 bags 5000# cement. Capped casing w plate containing well info. Backfilled.