

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PIONEER 33-12

Project: COLORADO-WELD-NAD83-UTM13

Site: PIONEER 13-12 PAD

Rig Name No: ECWS 21/21

Event: WELL WORK EXPENSE

Start Date: 4/6/2013

End Date:

Spud Date: 9/17/2008

Active Datum: RKB @4,882.00usft (above Mean Sea Level)

UWI: 0/2/N/65/W/12/0/SWSW/6/PM/S/680.00/W/0/635.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/06/2013		MIRU ECWS # 21. SCP 180. RU CABLE INC. SLICKLINE FILL @ 7287'. BLOW WELL DOWN, CONTROL WELL W/ 50 BBLS. NDNU, RU PRS AND EMI TBG ON TOO. ALL TBG GOOD. TIH AND SET RBP @ 6823'. CIRCULATE GAS FROM WELL. RU HYDROTESTER, TEST CSG TO 5K SEE REMARKS
2	04/08/2013		TIH W/ 1-1/4 WORKTRING DOWN ANNULUS AND TAG @ 3010'. ESTABLISH CIRCULATION TO SURFACE CSG. CIRCULATE WELL FOR 4 HRS. RU SANJEL FOR ANNULAR FILL. PUMP 5 BBLS H2O, 20 BBLS SMS, 5 BBLS H2O. THEN MIX AND PUMP 500 SX OF CLASS G CMT. SEE REMARKS
3	04/09/2013		SD FOR INCLIMATE WEATHER
4	04/10/2013		RU PIONEER WIRELINE, RIH W/ CBL TOOLS. LOG W/ GOOD CMT FROM 2990 TO TOC @ 100'. RD WIRELINE. TIH AND CIRCULATE WELL CLEAN TO RBP. TOO. AND LD RBP TIH W/ NC, XN NIPPLE AND 2-3/8" PRODUCTION TBG. BROACH TBG TO XN NIPPLE. SEE REMARKS
100	04/15/2013		MIRU TR Denner rig #1 TP 500 CP 150 SC 475 IFL 4300'. Blew Sc to 0#. Blew down and broached tbg. Swabbed 13 bbl water. SI. FFL 4000' TP vac CP 200 SDFN
101	04/16/2013		Crew travel TP 200 CP 400 SC 180# IFL 4300'. Blew SC down to 0#. Blew tbg down. Swabbed 37 bbl water, CP built to 640# during swabbing. Dropped pad plunger, SI. TP 100 CP 460 SDFN
102	04/17/2013		Crew travel TP 500 CP 700 SC 120. Blew SC to 0#. Blew tbg down, plunger cycled in 11 min and well flowed 7 bbl 50% oil. Dropped plunger, SI. TP 200 Cp 480 RDMO Tr denner rig 1