

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PIONEER 31-12

Project:COLORADO-WELD-NAD83-UTM13

Site:PIONEER 7-11 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 4/8/2013

End Date:

Spud Date: 2/11/2009

Active Datum: RKB @4,874.00usft (above Mean Sea Level)

UWI: 0/2/N/65/W/12/0/SWNE/6/PM/N/2,192.00/E/0/2,169.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/08/2013		MIRU ECWS #22 TBG=300 CSG=300 BLEW DOWN WELL CONTROL W/ COMP FLUID NDWH NUBOP EMI PROD TBG NO BAD TBG PU RBP TIH SET AT 3100' ROLL HOLE NDBOP NUWH TEST CSG TO 5000# GOOD TEST NDWH NUBOP (SEE REMARKS)
2	04/10/2013		CREW TO LOC WELL DEAD TIH W/ 1-1/4" WORK STRING GOT DOWN TO 2953' UNABLE TO GET FURTHER DEPTH OK'D BY ENGINEER CIRCULATE WELL TO CONDITION HOLE SECURE WELL SDFN
3	04/11/2013		CREW TO LOC MIRU CEMENT CREW PUMP ANNULAR FILL 525 SKS OF 525 SKS PUMPED AIR=2 BPM AIP=2000 PSI TOO H W/ 1-1/4" WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG W/ MANDREL NUWH NUBOP LOAD CSG SECURE WELL SD WOC (SEE REMARKS)
4	04/12/2013		CREW TO LOC MIRU E-LINE RUN CBL FROM 28830' -SURFACE TOC=150' TIH TAG FILL ROLL SAND OFF RBP RETRIEVE RBP TOO H P NCXN NIPPLE TIH TAG FILL CLEAN TO PBTD ROLL HOLE CLEAN PULL UP LAND PROD TBG AS FOLLOWS (SEE REMARKS)