

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: DECHANT 9-19A

Project: COLORADO-WELD-NAD83-UTM13

Site: DECHANT 9-19A

Rig Name No: ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 4/15/2013

End Date:

Spud Date: 12/14/2002

Active Datum: RKB @4,971.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/19/0/SENE/6/0/S/-2180/E/0/500/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/15/2013		CREW TO LAST LOC ROAD RIG TO LOC RU WELL DEAD SCP=20 PSIG NDWH NUBOP TOO H W/ 2-3/8" KILL STRING NDBOP NDWH NU DUAL ENTRY EQUIP TIH W/ 24 JNTS 1-1/4" STOPPED INSIDE SURFACE CSG DUE TO HIGH WIND AND SNOW SECURE WEL SDFN
2	04/16/2013		CREW TO LOC WELL DEAD CONTINUE TO TIH W/ 1-1/4" WORK STRING TO 3807' RU AND CIRCULATE TO CONDITION HOLE SECURE WELL SDFN
3	04/17/2013		CREW TO LOC CIRCULATE OPEN HOLE SPOT AND RIG UP & PUMP ANNULAR FILL 67 SKS; 10 BBLS FRESH AIR=2 BPM AIP= 1350 PSI, 20 BBLS SMS WATER AIR=2 BPM AIP=1300 PSI, 5 BBLS FRESH AIR=2 BPM AIP=1300 PSI 136 BBLS "G" NEAT CEMENT AIR=2 BPM AIP=2000 PSI (SEE REMARKS)
4	04/18/2013		CREW TO LOC MIRU E-LINE RUN CBL FROM 4000'-SURFACE TOC=1070' OK'D BY ENGINEER TIH CIRCULATE SAND OFF RBP LATCH ONTO AND TOO H PU NCXN PROD TBG TIH LAND PROD TBG W/ 246 JNTS @ 7754.55' BROACH TO XN NDBOP NUWH (SEE REMARKS)