

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-TUTTLE 10-7A

Project: COLORADO-WELD-NAD83-UTM13	Site: HSR-TUTTLE 10-7A	Rig Name No: ECWS 22/22
Event: WELL WORK EXPENSE	Start Date: 5/10/2013	End Date:
Active Datum: RKB @4,852.99usft (above Mean Sea Level)		UWI: 0/3/N/66/W/7/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/10/2013		MIRU ECWS #22 TBG=300 CSG=400 SCP=120 BLEW DOWN CONTROL WELL EMI PROD TBG OUT FOUND 6 RED BAND LD SNNC PU RBP TIH SET AT 6980' ROLL HOLE TOO H W/ RETRIEVING HEAD NDBOP ND 3000# WELL HEAD NUFV (SEE REMARKS)
2	05/13/2013		CREW TO LOC WELL DEAD NDFV UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 154 JNTS 1-1/4" WORK STRING TO 4990' ROLL HOLE TO CONDITION WELL SECURE WELL SDFN
3	05/14/2013		CREW TO LOC CIRCULATE WHILE MIRU CEMENT CREW PUMP SUSSEX ANNULAR FIL 5 BBL FRESH AIR=2 BPM AIP=1300 PSI, 20 BBL SMS AIR=2 BPM AIP=1700 PSI, 5 BBL FRESH AIR=2 BPM AIP=1600 PSI, 46 BBL "G" AIR=2 AIP=1900 PSI, 5 BBL FRESH AIR=2 BPM AIP=1500 SEE REMARKS
4	05/15/2013		CREW TO LOC MIRU E-LINE RUN CBL F/ 5500'-1200' TOC=3995' RD E-LINE TIH W/ 36 JNTS 1-1/4" TO 1170' MIRU CMT PUMP 5 BBL FRESH AIR=2 BPM AIP=400, 20 BBL SMS AIR=2 BPM AIP=400, 5 BBL FRESH AIR=2 BPM AIP=500, 40 BBL "G" NEAT AIR=2 BPM AIP=900 (SEE REMARKS)
5	05/16/2013		CREW TO LOC MIRU E-LINE RUN CBL FROM 1200'-SURFACE TOC=296' TIH TAG FILL CIRC SAND OFF RBP RELEASE TOO H PU 4 JNTS 1-1/4" X-OVER, XN, 244 JNTS 2-3/8" PROD TBG LAND WELL@ 7817.47' KB BROACH TO XN (SEE REMARKS)