

US ROCKIES REGION

Anadarko Daily Summary Report

Well: COLAND 41-17

| | | |
|--|-------------------------|---|
| Project: COLORADO-WELD-NAD83-UTM13 | Site: Coland State 5-16 | Rig Name No: ECWS 22/22 |
| Event: WELL WORK EXPENSE | Start Date: 4/26/2013 | End Date: |
| Active Datum: RKB @4,915.00usft (above Mean Sea Level) | | UWI: SW/NE/0/3/N/66/W/16/0/0/6/PM/N/1,900.00/W/0/529.00/0/0 |

| Report No | Report Date | MD (usft) | 24 Hr Summary |
|-----------|-------------|-----------|---|
| 1 | 04/26/2013 | | MIRU SLICKLINE RIH PULL FFSV AT 7445' RIH TAG FILL AT 7970' GL RD SLICKLINE MIRU ECWS #22 SDFN |
| 2 | 04/29/2013 | | CREW TO LOC TBG/CSG=500 SCP=100 BLEW DOWN WELL CONTROL W/ COMP FLUID NDWH NUBOP MIRU EMI TOO H W/ PROD TBG NO BAD TBG PU RBP TIH SET AT 2625' LD 1 JNT NDBOP NUWH ROLL HOLE MIRU HYDROTESTER TEST CSG TO 5000# GOOD TEST (SEE REMARKS) |
| 3 | 04/30/2013 | | CREW TO LOC MIRU CEMENTER PUMP ANNULAR FILL 3 BBLS FRESH AIR=1.5 BPM AIP=300 PSI, 20 BBLS SMS WATER AIR=1.5 BPM AIP=340 PSI, 5 BBLS FRESH AIR=1.5 BPM AIP=350 PSI, 195 SKS "G" CEMENT AIR=2 BPM AIP=350 PSI, 1.5 BBLS FRESH AIR=1.5 BPM AIP=900 PSI (SEE REMARK) |
| 4 | 05/01/2013 | | CREW TO LOC MIRU E-LINE RUN CBL FROM 1500'-SURFACE TOC=50' TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE TOO H PU NCXN TIH LAND PROD TBG W/ 235 @ 7447.46' KB BROACH TO XN NDBOP NUWH TEST TOP FLANGE TO 5000# GOOD TEST (SEE REMARKS) |