

Well:	EnCana Fee 24-8C2
Pad:	K19CNE
API No:	05045207560000
Permit No:	

Bradenhead Pressure Report Following Primary Cement Job

Date Cemented:	03/16/2013
Plug Bumped:	YES

Annular Fluid Level After Job (Static or Falling?):	STATIC	
If falling, barrels of mud added until stabilized:	N/A	barrels

WOC Time:	6 hours
Bond Log Run:	Temp log ran in lieu of CBL

Casing Slips Set:	YES
-------------------	-----

Bradenhead Pressures

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

Comments

The well was cemented with full returns and the annulus held for 4 hours prior to setting casing slips. A CBL was performed when the rig was moved off the pad. Bradenhead pressure has remained at 0 psi to date. Please note: this was a 2 stage cement job due to losses when running casing. A stage tool was placed at 3689' MD.

YES	STATIC	6 hours
NO	FALLING	

Temp log ran in lieu of CBL