

Well:	EnCana Fee 24-8C
Pad:	K19CNE
API No:	05045207580000
Permit No:	

**Bradenhead Pressure Report Following Primary Cement Job**

Date Cemented:	03/23/2013
Plug Bumped:	YES

Annular Fluid Level After Job (Static or Falling?):	STATIC	
If falling, barrels of mud added until stabilized:	N/A	barrels

WOC Time:	6 hours
Bond Log Run:	Temp log ran in lieu of CBL

Casing Slips Set:	YES
-------------------	-----

**Bradenhead Pressures**

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

**Comments**

The well was cemented with full returns and the annulus held for 4 hours prior to setting casing slips. A CBL was ran when the rig moved off. Bradenhead pressure has not been an issue to date.



YES	STATIC	6 hours
NO	FALLING	

Temp log ran in lieu of CBL