

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MOSER 9-21

Project: COLORADO-WELD-NAD83-UTM13

Site: MOSER 9-21 PAD

Rig Name No: ACE ENERGY 20/20, ENSIGN 315/315

Event: WELL WORK EXPENSE

Start Date: 1/15/2013

End Date: 2/7/2013

Spud Date: 2/21/2009

Active Datum: KB @4,827.00usft (above Mean Sea Level)

UWI: 0/3/N/65/W/21/0/NESE/6/PM/S/2,160.00/E/0/483.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	01/15/2013		MIRU Ensign 315 Blow well down control well 45 bbls. Strip on BOP SWN SDFN.
2	01/16/2013		MIRU PRS EMI out 225 jts all yellow band but one bad. RIH set RBP @ 3204 Circulate gas out pressure test casing to 2000 psi test good TOOH dump sand. Flange upto 4 1/2 run in hole 33 jts 1 1/4 IJ tubing. SWN SDFN
3	01/17/2013		RIH 1 1/4 to 2930 with 6' KB 91 jts. circulate 200 bls mud and hall off 200 bbls mud. SWN SDFN
4	01/18/2013		MIRU Baker hughes pump cement job. Back off stuck 1 1/4 IJ tubing leaving 77 jts 2500' in hole pulled 19 jts 412' RD Baker. Pull flanges set slips nipple up RIH 1 1/4 and lay down. Drain pump & lines
5	01/21/2013		MIRU JW log casing 3100' to 415' RDMO JW. RIH retrieving head clean off sand latch onto RBP TOOH. RIH Tag sand @ 7125 cleaned out to 7240 land tubing 225 jts @ 7090 broach tubing strip off BOP SWN RDMO
100	01/24/2013		MIRU Ace Energy rig #20 TP vac CP 134 SC 0 IFL 5100'. Broached tbg. Swabbed 34 bbl, CP built to 335#, well kicked off to gas. Dropped nogo only (plgr will be delivered in the AM) SI TP 166 CP 290 SDFN
101	01/25/2013		Crew travel TP 340 CP 612. Dropped plgr. Opened after 1 hr, plgr cycled in 15 min and well flowed 5 bbl water. Dropped plunger, SI TP 347 CP 487 RDMO Ace Energy rig #20
102	02/07/2013		TIME ON: 11:10, ROUTE: N41, WINS: 12025, PROJECT TYPE: WWE, PROD: NB-CD, TP: 750, CP: 750, CHOKE: 0, BATT #: 34003214, GATHERER: DCP, STAT #: 0222281, LINE #: N/A, COMMENTS: RWTP UP TBG AFTER BRADENHEAD REPAIR.