

RECEIVED
JUN 1 2013
COGCC/Rifle Office

1465

4966

- Original wellbore went to 9624' MD
- Fish from 5399 to 5426'
- Two cement plug set from 5375 up to 5045'
- Planned sidetrack, sidetracked @ 5065', eventual depth of 8553'
- Unplanned sidetrack, sidetracked @ ~5060', current depth of 5440'

