

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: HSR-KNOX 11-3

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-KNOX 11-3

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 5/7/2013

End Date: 6/7/2013

Spud Date: 12/10/1993

Active Datum: RKB @4,908.99usft (above Mean Sea Level)

UWI: 0/5/N/67/W/3/0/SWNE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/07/2013		MIRU, concord rig # 3, blow down well & kill it W/ 40 bbls, ND WH NU BOP's TOO H W? 220 jts 1.25, RU cable run a gyro from surface to 6800, RU J-W wireline ran gauge ring to 6850 PU 2 7/8 CIBP RIH set it 6830 RD WL SWI, Crew to yard
2	05/08/2013		Crew to loc, RU sanjel pump 15 sks thermal 35, pull tbg to 6100 roll the hole & trip out laying down, ND BOP's unland casing NU BOP's RU WL cut casing @ 6000 roll the hole W/ drilling mud, LD 28 jts 2 7/8 SDFN.
3	05/09/2013		Crew to loc, RU sanjel tried to establish circulation but tbg was plug off, TOO H LD 3 jts, Trip back hole to 4980, RU cementers pump 20 bbls of SMS and 425 sks of "G" cement pull 35 jts roll the hole W drilling mud & SB 30 jts SWI crew to yard.
4	05/10/2013		Crew to loc, TIH tag cement @ 3570, LD 65 jts 2 7/8, RU sanjel pump 325 sks of type 3 cement, RD cementers TOO H laying down tbg wait 4 hrs tag cement @ 112 ft, RU WL set 8 5/8 CIBP @ 100 ft pressure test to 1000 psi good test, ND BOP's RDMO.
5	06/07/2013		Crew travel, safety. Dug up surface csg. Cut csg 6' below GL. Tagged @ 100', Filled csg w 32 bags 5000# cement. Capped csg with plate containing well info. Backfilled.
6	06/07/2013		TIME : 11:00, ROUTE : N72, WINS: 75995, PROJECT TYPE: P & A, BATT#: 34003869, GATHERER: KMG, STATION: 45927, LINE : 4-170-3, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED