

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-HANSON 14-1

Project: COLORADO-ADAMS-NAD83-UTM13

Site: HSR-HANSON 14-1

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 6/11/2013

End Date: 7/1/2013

Spud Date: 4/16/1994

Active Datum: RKB @5,238.99usft (above Mean Sea Level)

UWI: 0/2/S/65/W/1/0/SWSE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	06/11/2013		FISH TOOLS, GYRO WELL, MOVE IN KEY 104, SPOT IN, SDFN
2	06/12/2013		RIG UP KEY 104, RIG UP PUMP & TANK LINES, WAIT ON WATER, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, TIH W/ BIT & SCRAPER, ROLL HOLE CLEAN, TOO, SDFN
3	06/13/2013		RU WIRELINE, SET CIBP @ 7930', TEST CIBP TO 1000PSI - HELD, TIH, EOT @ 7925', PUMP 80SX OF 15.4# CLASS G CEMENT, PU, PUMP 100BBL MUD, TOO, LD TBG, SDFN
4	06/17/2013		SHOOT HOLES @ 5866'-5867' & 4606'-4608', TIH, HYDRO TEST TBG IN HOLE, SET CIBP @ 4650', PUMP 510SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, SDFN
5	06/18/2013		CUT CSG OFF @ 463', RD FLOOR & TONGS, ND BOP, TRY PULLING CSG, WON'T PULL, TRY CIRCULATING, WON'T CIRCULATE, CUT CSG @ 425', NU BOP, RU FLOOR & TONGS, LD CSG, TIH, EOT @ 1470', PUMP 130SX OF 14.2# TYPE 3 CEMENT, TOO, LD TBG, SDFN
6	06/19/2013		RD FLOOR & TONGS, ND BOP, TAG TOC @ 135', SET CIBP 100', TEST CIBP TO 1000PSI - HELD, RDMO KEY 104, MOVE OVER TO BERGER 28-2 & SPOT TANKS, SDFN
7	07/01/2013		TIME ON: 10:0, ROUTE: S57, WINS: 75436, PROJECT TYPE: P&A, PROD: JSND, TP: N/A, CP: N/A, CHOKE: N/A, BATT #: 34003069, GATHERER: KMG, STAT #: 45559, LINE #: 20-82-27-3, COMMENTS: P&A'd OFFLINE.