

**Magna Energy Services, LLC**  
**17509 County Road 14**  
**Ft. Morgan, CO 80701**  
**(970) 867-9007**  
**Fax (970) 867-8374**

**Job Log**

Date: 6/25/13

Operator: Noble Energy

Well Name: Dillard 4-44

Legal Location: SESE SEC 4 T7N R64W

API # 05-123-26342-00

6/18/13: MIRU P&A Equipment

6/19/13: Blow well down, unseat pump, Ld rods, Recovered 70 – 7/8", 211 3/4" Rods, Circulate wellbore w/130 bbls water, ND wellhead, Nu Bop's, TOOH w/tbg, SWI.

6/20/13: Ru Vaugne WL, RIH w/Gyro, ROH, Rd WL, Ru Magna WL, RIH w/JBGR @ 6920', ROH, RIH w/CIBP set @ 6847', ROH, RIH w/CDB w/2 sxs of 15.8 # Class G cement on CIBP @ 6847', ROH, RD Magna WL, ND BOP's, ND wellhead, unland casing, Nu BOP's, work casing, SWI. Recovered 228 jts of 2 3/8 tbg 4.7# @ 7095'.

6/21/13: Ru Magna WL, RIH w/Split shot cut csg @ 2488', ROH, Rd Magna WL, Ld csg, Recovered 58 jts of 4.5" 11.6 # csg @ 2488', TIH w/2 3/8 tbg @ 2492', Mix and pump 108 sxs of 15.8 # Class G cement @ 2492', TOOH w/tbg, WOC 4 Hrs, Flush Flowline w/5bbls water and 1 bbl of cement, TIH w/tbg tag TOC @ 2211', TOOH w/tbg @ 778', SWI.

6/24/13: Check PSI, 0 PSI, Mix & pump 328 sxs of 15.8 # Class G cement to surface, TOOH w/tbg, ND B.O.P.'s, RDMO, P & A equipment.

6/25/13: Check PSI, 0 PSI, Tag TOC @ 50' from surface, Top off well w/ 20 sxs of 15.8 # Class G cement to surface, dig up well 8' below ground level, Cut & Cap well & flowline 6' below ground level, Back Fill, P & A Complete.

\*\*\* All cement used is Class "G" Neat 15.8 # \*\*\*

Cementing Contractor: Magna Energy Services, LLC  
Cementing Contractor Supervisor: Scott Marez  
Operator Supervisor: Kelly Reinhardt  
COGCC Representative: James Precup  
Wireline Contractor: Magna Energy Services, LLC