

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: HOWARD 28C-33HZ

Project: COLORADO-WELD-NAD83-UTM13

Site: HOWARD 27W-28HZ

Rig Name No: ENSIGN 350/350

Event: ABANDONMENT

Start Date: 6/26/2013

End Date: 7/10/2013

Spud Date: 6/19/2013

Active Datum: GL @4,984.00usft (above Mean Sea Level)

UWI: NE/NE/0/1/N/67/W/28/0/0/6/PM/N/280/E/0/1244/0/0

| Report No | Report Date | MD (usft) | 24 Hr Summary   |
|-----------|-------------|-----------|---|
| 1         | 06/26/2013  | 1027      | MIRU ENSIGN 350, REMOVE THE WELDED CAP, WELD ON A 9 5/8 SLIPON COLLAR, RU PIONEER WIRE LINE,, SDFN.   |
| 2         | 06/27/2013  | 1027      | RIH W/ STINGER & 2 3/8 PIPE TO CEMENT RETAINER @796' W/25JTS & 2' SUB, RU BJ SERVICE, PUMP 10BBLS OF FRESH WATER & 980 SKS OF 15.8# CEMENT. STING OUT OF RETAINER. CONTINUE PUMPING CEMENT 58BBLS TO SURFACE RD BJ CLEAN UP AREA & WELL HEAD. |
| 3         | 07/10/2013  | 1027      | Crew travel, safety. Dug up surface casing. Cut casing 7' below GL. Cement at surface, no additional cement necessary. Capped casing with metal plate containing well info. Backfilled.   |
| 4         | 07/10/2013  | 1027      | TIME : 10:00, ROUTE : S36, WINS: E6698, PROJECT TYPE: P & A, BATT#: NEVER COMPLETED, GATHERER: , STATION: , LINE : , COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED  |