

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HOWARD 2N-33HZ			
Project:COLORADO-WELD-NAD83-UTM13		Site:HOWARD 27W-28HZ	
Event: ABANDONMENT		Rig Name No:CONCORD 6/6	
Start Date: 7/2/2013		End Date: 7/10/2013	
Active Datum: GL @4,983.00usft (above Mean Sea Level)		Spud Date: 6/21/2013	
UWI: NE/NE/0/1/N/67/W/28/0/0/6/PM/N/310/E/0/1244/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	07/02/2013		MIRU CONCORD #6 CIRC IN HOLE TO 100' W/ SUPERVAC PULLING RETURNS COULDNT MAKE HOLE TOO H PU ROCK BIT TIH ATTEMPT TO MAKE HOLE NO SUCCE OFFICE DEC'D TO PUMP CMT THERE MIRU SANJEL PUMP (SEE REMARKS)
2	07/10/2013		Crew travel, safety. Dug up 2.375" tbg. Cut tubing 7' below GL. Cement at surface, no additional cement necessary. Capped tubing with metal plate containing well info. Backfilled.
3	07/10/2013		TIME : 10:00, ROUTE : S36, WINS: E6697, PROJECT TYPE: P & A, BATT#: NEVER COMPLETED, GATHERER: , STATION: , LINE : , COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED

REMARKS:  
07/02/13 - 288 SKS 15.8 "G" 1.15 YEILD CEMENT UNTIL CEMENT TO SURFACE LEAVE 2-3/8" HANGING IN ELEVATORS SDFN