

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-PICCADILLY 8-25			
Project:COLORADO-ADAMS-NAD83-UTM13		Site:HSR-PICCADILLY 8-25	Rig Name No:CONCORD 3/3
Event: ABANDONMENT		Start Date: 7/8/2013	End Date: 7/26/2013
		Spud Date: 5/16/1996	
Active Datum: RKB @5,173.99usft (above Mean Sea Level)		UWI: SE/NE/0/1/S/66/W/25/0/0/6/0/N/1,320.00/E/0/900.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	07/08/2013		MIRU concord rig # 3, blow down well & kill it W/ 40 bbls, ND WH NU BOP's, RU slickline tried to fish tools couldn't, Tally out 231 jts 2 3/8, RU slickline run gyro form 7260 to surface RD slickline SWI SDFN.
2	07/09/2013		RU J-W.RIH W/4.5 gauge ring. PU 4.5 CIBP RIH set @ 7245 W/ 2 sks cmt on top, Pres test to 2000 psi good test, RIH perf guns shoot SQZ holes @ 6980 & 6680 RD WL, PU CICR TIH set @ 6710, RU cmntrs. 80 sks 50/50, left 3 bbls on top. Pump 105 sks. seeREMARKS.
3	07/10/2013		Crew to loc, Tag CMT @ 4916, RU Sanjel pump 30 sks class "G" 6.1 bbls, TOOHL laying down 106 jts & SB 52, RU J-W wireline shoot off CSG @ 1560, ND BOP's Unland CSG NU BOP's W/ 4 1/2 pipe rams TOOHL Laying down 38 jts of 4 1/2 SWI SDFN.
4	07/11/2013		Crew to loc, TIH to 1650, RU Sanjel pump 285 sks TYPE III CMT RD cementers TOOHL laying down, RU J-W wireline RIH tag cement @ 401 ft & set 8 5/8 CIBP @ 100 ft, Pressure test it to 1000 psi held good, ND BOP's RDMO.
5	07/26/2013		Crew travel, Safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 75'. Filled casing w 30 bags 5000# cement. Capped casing w plate containing well info. Backfilled.
6	07/26/2013		TIME ON: 10:0, ROUTE: S-57, WINS: 75464, PROJECT TYPE: P&A, PROD: JSND, TP: N/A, CP: N/A, CHOKE: N/A, BATT #: 34003731, GATHERER: KMG, STAT #: 45637, LINE #: 5-207-4, COMMENTS: P&A'd OFFLINE.

REMARKS:

07/09/13 - establish circulation pump 80 sks 50/50 poz "G" stingout left 3 bbls on top of CICR, Pull up to 6000' pump 105 sks class "G", LD 40 jts & Roll the hole W/ drilling mud SWI Crew to yard.