

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-CYPRES 15-23			
Project: COLORADO-WELD-NAD83-UTM13		Site: FARLEY 15-23 PAD	
Event: CONST- CAP WELL WORK		Start Date: 7/1/2013	End Date:
Active Datum: RKB @4,983.99usft (above Mean Sea Level)		UWI: 0/3/N/66/W/23/0/SESW/6/0/0/0/0/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	07/01/2013		SLICKLINE TAG @ 7942' MIRU ECWS #22 CONTROL WELL W/ COMP FLUID NDWH NUBOP EMI PROD TBG OUT FOUND 3 BAD JNTS MIRU E-LINE MAKE GAUGE RING RU TO 7825' PU 2-7/8" 10k RATED CIBP TIH SET AT 7811' POOH RIH DUMP BAIL 2 SKS CEMENT ON CIBP (SEE REMARKS)
2	07/02/2013		CREW TO LOC MIRU SANJEL PUMP CEMENT PLUG ON CIBP TOO H W/ TBG NDBOP NDWH INSTALL TA VALVE SWI RDMO

REMARKS:

07/01/13 SLICKLINE TAG @ 7942' MIRU ECWS #22 CONTROL WELL W/ COMP FLUID NDWH NUBOP EMI PROD TBG OUT FOUND 3 BAD JNTS MIRU E-LINE MAKE GAUGE RING RUN TO 7825' PU 2-7/8" 10k RATED CIBP TIH SET AT 7811' POOH RIH DUMP BAIL 2 SKS CEMENT ON CIBP IN 2-7/8" CSG RIH W/ 4-1/2" GUAGE RING TO 7100' POOH PU 4-1/2" CIBP RIH SET AT 7081' POOH TIH TO 7080' W/ TBG ROLL GAS FROM HOLE TEST CIBP TO 2000# GOOD TEST SECURE WELL SDFN